

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

Construction Quality Assurance Report

November 2013

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

Contents

Section Number

- 1) Introduction
- 2) Location and Description of Site
- 3) Brief Description and Timing of the Works
- 4) Construction Quality Assurance
- 5) Problems Encountered
- 6) Conclusions

Appendices

1. Sand Formation Layer Requirements
 - Particle Size Distribution
 - Particle Density
2. Geosynthetic Clay Liner (GCL) Requirements
 - Surface Release Forms
 - GCL Delivery and Inspection Record
 - Manufacturers Quality Control Documents
 - Conformance Testing
 - GCL Laboratory Testing Record
 - GCL Panel Deployment Record
 - GCL Repair Record

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

Contents

Appendices

3. Geomembrane Liner Requirements
 - Surface Release Forms
 - Delivery and Inspection Records
 - Conformance Testing
 - Deployment Record
 - Trial Weld Record
 - Seaming and Non-Destructive Testing Record
 - Destructive Testing Record
 - Repair Record
 - Welding Operative Certificates

4. Geotextile Requirements
 - Delivery and Inspection Records
 - Conformance Testing
 - Panel Deployment and Overlap Record

5. Geocomposite Drainage Layer Requirements
 - Delivery and Inspection Record
 - Conformance Testing
 - Panel Deployment and Overlap Record

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

Contents

Appendices

6. Leachate Drainage Layer (Laboratory Testing – 20/50mm Aggregate)
 - Particle Size Distribution
 - Ten Percent Fines Value
 - Calcium Carbonate Content
7. CQA Inspectors Daily Reports
8. Photographic Log
9. As Built Survey Drawings



4673

Capita Symonds Ltd.

La Collette Reclamation Site

Cell 30 Construction Works

Construction Quality Assurance Report

November 2013

**Prepared for
Capita Symonds Ltd.**

**Prepared by
Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH**

Document Review

Version No.	Date of Review	Prepared By	Reviewed By	Approved By
0	18.10.13	Russell Pearson	Gavin Harper	Richard Furniss
1	25.10.13	Russell Pearson	Gavin Harper	Russell Pearson
2	05.11.13	Russell Pearson	Gavin Harper	Gavin Harper

1.0 INTRODUCTION

- 1.1** Egniol Environmental Ltd. (Egniol) of Tre Felin, Bangor, Gwynedd have been appointed by *Capita Symonds Ltd. (CSL)* as Construction Quality Assurance (CQA) Consultants for the Cell 30 Construction Works at La Collette Reclamation Site.
- 1.2** The appointment required the professional services of Egniol for the provision of a Construction Quality Assurance (CQA) Inspector. The CQA Inspector was required to monitor the progress and report upon completion of the works, with regard to quality assurance and compliance with the approved CQA Plan and Specification for the works (Egniol documents: *La Collette Phase 3B Reclamation Site, Cell 30 Construction Works, Construction Quality Assurance Requirements & La Collette Phase 3B Reclamation Site, Cell 30 Construction Works, Geosynthetic Installation Specification*).
- 1.3** In accordance with this appointment, Egniol have produced this report which covers the construction of Cell 30 at La Collette Phase 3B Reclamation Site.

2.0 BRIEF DESCRIPTION AND TIMING OF WORKS

2.1 Works commenced on 3rd June and were completed on 24th July 2013.

2.2 The sequence of events during the construction was as follows;

- Preparation of the formation surface;
- Placement of a geogrid above the formation surface;
- Placement of a 150mm thick sand protection layer;
- Installation of a Geosynthetic Clay Liner (GCL) material above the sand protection layer;
- Installation of a 2mm LLDPE Geomembrane material above the GCL;
- Installation of a Protector Geotextile material above the Geomembrane on sideslopes and in anchor trenches;
- Installation of a Drainage Geocomposite in the base of the Cell;
- Installation of a Leachate Collection and Extraction System (LCES) consisting of a minimum 200mm thick granular drainage blanket with two leachate collection points (LCP).

2.3 The appointed contractor for the earthworks portion of the project was A.A Langlois Haulage Ltd. (AAL) of St. Lawrence, Jersey. The geosynthetic lining portion of the works was carried out by Dragon Lining Ltd. (Dragon) of Cerrigydrudion, Conwy.

2.4 All documentation completed by the CQA Inspector reporting on the progress of the works is enclosed within the appendices of this report.

3.0 CONSTRUCTION QUALITY ASSURANCE

3.1 EARTHWORKS FILLING AND TRIMMINGS

3.1.1 Whilst compaction and fill material conformance during the earthworks portion of the Cell 30 Construction works was the responsibility of A.A Langois, the CQA Inspector has a watching brief between 3rd June and the 18th June. During this exercise the final formation surface was observed to be sufficiently firm and free from oversize particles and any objects that could cause damage to the overlying layers. (Reference: Appendix 8, PLATE 1 – Cell 30 Formation Works).

3.2 SAND PROTECTION LAYER

3.2.1 General Description

Prior to the placement of the overlying geosynthetic layers, a Sand Protection Layer was installed to the works area above the geogrid lined formation layer; this layer was placed to a maximum thickness of 150mm. During the placement works, the CQA Inspector undertook thickness checks to monitor the depth of the material placed.

The sand was supplied by AAL, sourced from on site stockpiles and screened prior to use.

Samples of sand were taken for laboratory testing by Celtest Ltd. (Celtest). A total of 6 no. samples were recovered from the sand stockpiles, 3 no. for particle size distribution, and 3 no. for particle density testing. All 6 no. samples returned results that met the requirements of the Specification. The laboratory testing certificates can be found in Appendix 1 of this CQA Report.

A copy of the survey drawing is enclosed within Appendix 9 of this report and shows the final levels of the sand protection layer.

3.3 GEOGRID

3.3.1 The material used for the geogrid liner was a Secugrid 40/40 supplied by NAUE GmbH & Co. KG. (NAUE).

3.4 GEOSYNTHETIC CLAY LINER (GCL)

3.4.1 General Information

A GCL was installed directly onto the approved surface of the sand protection layer of the works area; acceptance of the sand layer was recorded by the CQA Inspector on surface release forms, copies of which are enclosed within Appendix 2 of this CQA Report.

3.4.2 Material Specification

The acceptance criteria and testing frequency for the GCL were as detailed in the table below:

PARAMETER	TEST METHOD	REQUIREMENT
Mass per unit area of GCL	EN 14196	3,900 g/m ² (min.)
Mass per unit area of bentonite component	EN 965/ ISO 9864	3,600 g/m ² (min.)
Mass per unit area of geotextile	EN 965	Non-woven 200 g/m ² (min.) Woven 100 g/m ² (min.)
Thickness in dry condition	ISO 9863-1	≥10.0 mm
CBR puncture resistance of GCL	BS 6906 / EN 12236	1600 N (min.)
Peel Strength	ASTM D4632	65N (min.)
Grab Strength	ASTM D4632	400N (min.)
Hydraulic conductivity (permeability coefficient k _v)	ASTM D5887 (@35 kPa, i=150)	5 x 10 ⁻¹¹ m/s (max)
Montmorillonite Content	VDG P69/XRD	70% (min.)
Cation Exchange Capacity	Methylene Blue (EA Guidance on GCLs App. A)	270 mg MB/g (min)
Moisture Content of clay	DIN 18121 /ASTM D4643	50% (max.)
Free swell	ASTM D5890 06	24 ml / 2g (min.)
Water absorption	DIN 18132	600% (min.)
Fluid loss	ASTM D5891	18 ml in 30 min. (max.)
Index flux	DIN 18130 / ASTM D5887	1 x 10 ⁻⁸ m ³ /m ² /s (max)

3.4.2 Source of GCL Material

The GCL used in the works was a NaBento L-N 3500 produced by Huesker Synthetic GmbH.

3.4.3 Conformance Testing

A total of 9 no. conformance samples were recovered and forwarded to BTTG Testing and Certification Ltd. (BTTG) of Trafford Park, Manchester for laboratory testing in accordance with the requirements of the above table. A copy of the laboratory conformance test results undertaken on the GCL samples is presented in Appendix 2 of this CQA Report.

The results of this conformance testing show that the NaBento L-N3500 material does not in every panel tested achieve the required design specification values in terms of GCL Mass per Unit Area and Bentonite Mass per Unit Area.

Of the 9 no. samples, 6 no. samples returned results for GCL Mass per Unit Area and Bentonite Mass per Unit Area that were less than the required 3900g/m². These failures may have been due to a loss of bentonite from the GCL caused by movement and handling of the samples during transport. The failures were marginal and results varied from 3798.8g/m² to 3839.4g/m².

The Mass per Unit Area test's are included within the specification to allow selection of a GCL and the results do not affect the performance of the selected product.

The results of the tensile strength and CBR puncture resistance testing all demonstrate results in excess of the required values. The results of index flux and hydraulic permeability were less than the required values of 1.9x10⁻⁹ and 5x10⁻¹¹ respectively.

We note that the conformance testing requirements table shows a testing requirement for 'Thickness in Dry Condition'. This requirement appears in a similar table in the CQA Requirements document and is an error as the thickness for sodium GCL's was not included within the specification for Cell 30. This is an anomaly between the two documents.

3.4.4 GCL Deployment

Inspection of the Subgrade

Prior to the deployment of the GCL at any location over the sand protection layer, the CQA Inspector visually inspected the surface at that location to ensure that the surface was acceptable to receive the GCL and in accordance with the requirements of the CQA Plan.

Method of Deployment

The GCL deployment was undertaken by pulling sheets manually from a roll suspended on a spreader bar on the excavator.

Each GCL panel was aligned manually, lapped over the adjacent panel to give the required overlap of 300mm along the length of the panel and 1500mm across the panel width. Where seams were orientated across the slope the panels were installed in a 'ship lap' fashion to prevent flow against the lapped seams.

All seams were inspected for damage caused during transportation or installation, wrinkles and creases and the presence of deleterious material in the overlap zone in accordance with the CQA Plan.

Each GCL panel was assigned an identification number by the CQA Inspector to record the order of deployment. This detail was recorded on the GCL Panel Deployment Record presented in Appendix 2 of this CQA Report.

3.4.5 Seaming of the GCL

Seams perpendicular to the slope were kept to a minimum but where such a seam necessary the joining of the two panels was achieved by using Bentonite powder manually applied to the overlap zone.

3.4.6 Anchor Trench

The GCL was secured into an existing anchor trench at the top of 1 of the 4 no. sides of Cell 30, into which the existing lining materials extended. The trench was carefully excavated to allow for the installation of the GCL (and subsequently the geomembrane liner) and in such a manner as to not cause disturbance to the existing materials. During the period of geosynthetic installation, the trench was temporarily backfilled before being excavated again to allow the overlying layer to be installed.

Upon completion of the Cell 30 geosynthetic lining works, the trench was carefully backfilled with acceptable materials to the surrounding levels before a series of geomembrane cap strips were installed.

On the remaining 3 sides of the Cell, a fresh anchor trench was excavated to the configuration shown in drawing no. 4673.C30.02 (enclosed within the CQA Plan and Specification).

3.5 GEOMEMBRANE LINER

3.5.1 Design Specification Details

The material used for the geomembrane liner was a 2mm textured linear low density polyethylene (LLDPE) material supplied by NAUE GmbH & Co. KG. (NAUE). The requirements of the design specification for the LLDPE were as follows overleaf:

PARAMETER	TEST METHOD	VALUE
Thickness (mm)	ASTM D5994 (Textured)	2mm (-5%, nom.) 2mm (-10%, 8 out of 10) 2mm (-15%, lowest value of 10 values)
Carbon Black Content (%)	ASTM D1603	2 – 3
Carbon Black Dispersion	ASTM D5596 (10 views)	Min. 9 of 10 in Cat. 1 or 2 and 1 in Cat. 3
Density (g/ml) (max.)	ASTM D1505 /D792	0.939
Tensile Properties:	ASTM D6693 Type IV	
Break Stress (N/mm) (min. avg)		21
Break Elongation (%) (min. avg)		250
Tear Resistance N (min, avg)	ASTM D1004	200
Puncture Resistance N (min, avg)	ASTM D4833	400
Asperity Height (mm) (min. avg)	GM12	0.1

3.5.2 Conformance Testing and Summary

Conformance testing of the geomembrane was undertaken in accordance with the design specification by BTTG.

A total of 2 no. conformance samples were recovered by the CQA Inspector. The results of the conformance testing are enclosed within Appendix 3 of this CQA Report

3.5.3 Geomembrane LLDPE Deployment

Method of Deployment

The geomembrane was placed by pulling sheets manually from a roll suspended on a spreader bar with this bar being suspended from a tracked excavator. Once placed each geomembrane panel was aligned manually to give the required overlap (minimum 100mm) between the adjoining panels in preparation for seaming. Where required, sandbags were then placed along the overlap to temporarily secure the panel in place and prevent any uplift from high winds.

Each geomembrane panel was assigned an identification number by the CQA Inspector to record the order of deployment.

3.5.4 Seaming of the LLDPE

Seaming Method

The principle seaming method employed was the hot wedge fusion process in which the LLDPE seam is heated to a controlled temperature and compressed between two rollers of a self propelled welding machine. This method of welding forms two parallel seams of continuously fused LLDPE sheet separated by a central hollow core for non-destructive testing of the welded seam.

All pre-treatment measures to seams (e.g. grinding and cleaning) as specified in the CQA Plan were carried out and all extrusion and wedge temperatures of the welders were maintained in accordance with the range approved by the CQA Inspector. Trial seams were performed with each seaming machine and operator at the start of each period of welding.

Testing of Seams and Welding Logs

All welding of seams, trial seam tests, destructive and non-destructive testing of field seams on the LLDPE was undertaken by deployment operatives in accordance with the requirements of the design specification and CQA Plan and witnessed by the CQA Inspector.

In addition, destructive seam samples were dispatched to BTTG for independent destructive testing. Results of the seam testing are enclosed within Appendix 3 of this CQA Report along with the welding log records that were produced by the CQA Inspector. All samples achieved the required minimum values as stated in the CQA Plan.

3.5.5 Installation of Cap Strips

Following the installation of the GCL and geomembrane liner to the anchor trenches, a series of geomembrane cap strips were extrusion welded across the area of the anchor trench to connect the Cell 30 liner to existing materials and ensure continuation of the lining system. Each section was subjected to non-destructive testing using the vacuum box method. The results of the vacuum box testing were passes.

Plate numbers 7 and 10 of the Photographic Log (Appendix 8 of this CQA Report) show the anchor trenches in which the geomembrane and GCL have been placed and secured.

3.6 PROTECTION GEOTEXTILE

3.6.1 Design Specification Details

It is noted that no cylinder test was carried out as part of these works. Cylinder tests have been carried out on adjacent cells and grades of geotextile suitability have been determined by these tests.

The protection geotextile material used for these works was a Secutex 401 material, supplied by NAUE. The specification for this material is detailed in the table below:

Parameter	Test Method	Value
CBR Puncture Resistance (N)	BS EN ISO 12236	3900
Tensile Strength (kN/m)	BS EN ISO 10319	16 (md) 24 (cmd)

3.6.2 Conformance Testing

A summary of the Manufacturing Quality Control Data for the rolls used during the works can be found in Appendix 4 along with conformance testing on the geotextile carried out by BTTG.

A total of 2 no. conformance samples were retrieved from the rolls delivered to site. All test results were within the parameters specified in the table above.

3.6.3 Protection Layer Deployment

Method of Deployment

The protection layer was placed by pulling sheets manually from a roll suspended on a spreader bar with this bar being suspended from a tracked excavator. Once placed, each geotextile panel was aligned manually to give the required minimum overlap of 300mm between the adjoining panels. Sandbags were then placed along the overlap to temporarily secure the panel in place and prevent any uplift from the high winds. Adjacent panels were seamed together by heat bonding.

3.7 LEACHATE COLLECTION AND EXTRACTION SYSTEM

3.7.1 Geocomposite Drainage Layer

A geocomposite drainage layer was installed directly above the geotextile protection layer. The geocomposite used in these works was a NAUE, Secudrain 131cWD401. The CQA Inspectors panel deployment record for the geocomposite can be located in Appendix 5 of this CQA Report. The requirements for the geocomposite can be found in the table overleaf.

PARAMETER	TEST METHOD	REQUIREMENT
In-Plane flow capacity (l = 1 with soft platens @200kPa)	BS EN ISO 12958	0.4 l/s/m (min.)

3.7.2 Geocomposite Conformance Testing

A total of 2 no. conformance samples were recovered and forwarded to BTTG for laboratory testing in accordance with the requirements of the above table. A copy of the laboratory conformance test results undertaken on the geocomposite can be found in Appendix 5 of this CQA Report.

The results of the conformance testing show that the Secudrain 131 does not achieve the required design specification values.

We note that the geocomposite acts as part of the leachate drainage system. The majority of the leachate will flow within the leachate drainage blanket. This added to the twin sumps and the small basal area of the cell leads to the conclusion that the geocomposite will not have a detrimental effect on the leachate drainage system.

3.7.3 Leachate Collection (Sideslope Riser) Pipework

Leachate collection pipework was installed in accordance with the CQA Plan and design specification. The pipework for leachate collection / monitoring risers comprised of PE80 500mm SDR11 pipework. Pipework sections were connected using electro fusion welding methods in accordance with the specification. The CQA Inspector was not present during the electro fusion welding process. As agreed the CQA Inspector approved the pipework and couplers as required; welding was undertaken at a later date in the presence of a States of Jersey representative.

3.7.4 Leachate Drainage Stone

A 200mm thick leachate drainage blanket was placed above the protector geotextile / drainage geocomposite in the base of the cell. The leachate drainage blanket shall comprise of a 200mm thick layer of 20/50mm aggregate.

9 no. samples of the drainage stone were recovered from the on site stockpiles for testing at Celtest (a UKAS accredited laboratory for the testing undertaken).

Of the 9 no. samples, 3 no. were taken for particle size distribution testing, 3 no. for ten percent fines testing, and 3 no. for calcium carbonate testing. Samples taken for particle size distribution testing met the requirements of the specification. Samples taken for ten per cent fines value testing returned results

of 85kN to 95kN. These results are in excess of the 75kN (min.) required in the specification. Samples taken for calcium carbonate testing returned results of 7.47% to 9.81%. These results are less than the maximum value of 10% permitted in the specification. All 9 no. samples, all met the requirements of the CQA Plan and specification.

4.0 PROBLEMS ENCOUNTERED

- 4.1** The geocomposite material used did not meet the requirements of the specification for In Plane Flow Capacity. Further commentary is provided in section 3.7.1 and section 5.2.
- 4.2** 6 no. of the 9 no. conformance samples returned results for the GCL Mass per Unit Area and Bentonite Mass per Unit Area that were less than the required 3900g/m². It is noted in section 3.4.3 of this report that these failures may have been due to a loss of bentonite from the GCL caused by movement during transit.

5.0 CONCLUSIONS

- 5.1** From the information presented in this report it can be seen that to the best of our knowledge the Cell 30 Construction Works were generally undertaken in accordance with the CQA Plan for the works.
- 5.2** 2 no. conformance samples were recovered from the geocomposite for In Plane flow Capacity testing. The results of these tests were 0.186 l/s/m and 0.274 l/s/m. Both of these results are below the required value of 0.4 l/s/m. These conformance tests therefore are failures when compared to the requirement of the specification.

We note that the types of waste within the cell are unlikely to generate significant amounts of leachate and any leachate produced is unlikely to clog the leachate drainage blanket as typically occurs with putrescible waste allowing the leachate drainage blanket to operate efficiently. The design of the cell with a small basal area and two leachate extraction points within the cell will also allow the efficient extraction of any leachate produced.

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

1. Sand Formation Layer Requirements

- Particle Size Distribution
- Particle Density

Particle Size Distribution

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333116

Page 1 of 1

Contract: La Collette Landfill - Cell 30


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a soil sample-washing and sieving method in accordance with **BS1377-Part2-1990**

SAMPLE DETAILS:

Certificate of sampling received	Yes	Name of Source:	Site Won
Laboratory Ref. No:	S43798 / 204409	Method of Sampling:	Disturbed Bulk Sample
Client Ref. No:	S1	Sampled By:	Egniol CQA Engineer
Date and Time of Sampling:	15/05/2013		
Date of Receipt at Lab:	29/07/2013		
Date of Start of Test:	31/07/2013		
Sampling Location:	Cell 36 Upper Slope Lining		
Material Description:	Sand		
Target Specification:	N/A		


RESULTS: Were any unrepresentative lumps present? No



Comments

None

Certificate
Prepared by:- 
Meical Owen
Assistant Laboratory Manager

Approved by: - 
Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333118

Contract: La Collette Landfill - Cell 30


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a soil sample-washing and sieving method in accordance with **BS1377-Part2-1990**

SAMPLE DETAILS:

Certificate of sampling received Yes	Name of Source: Site Won
Laboratory Ref. No: S43798 / 204410	Method of Sampling: Disturbed Bulk Sample
Client Ref. No: S1	Sampled By: Egniol CQA Engineer
Date and Time of Sampling: 19/06/2013	
Date of Receipt at Lab: 29/07/2013	
Date of Start of Test: 31/07/2013	
Sampling Location: Stockpile	
Material Description: Sand	
Target Specification: N/A	

RESULTS: Were any unrepresentative lumps present? No



Comments

None

Certificate
Prepared by:- [Redacted]
Meical Owen
Assistant Laboratory Manager

Approved by: - [Redacted]
Eric Goulden
Technical Manager



Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333120

Page 1 of 1

Contract: La Collette Landfill - Cell 30


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a soil sample-washing and sieving method in accordance with **BS1377-Part2-1990**

SAMPLE DETAILS:

Certificate of sampling received	Yes	Name of Source:	Site Won
Laboratory Ref. No:	S43798 / 204411	Method of Sampling:	Disturbed Bulk Sample
Client Ref. No:	S2	Sampled By:	Egniol CQA Engineer
Date and Time of Sampling:	19/06/2013		
Date of Receipt at Lab:	29/07/2013		
Date of Start of Test:	31/07/2013		
Sampling Location:	Stockpile		
Material Description:	Sand		
Target Specification:	N/A		


RESULTS: Were any unrepresentative lumps present? No



Comments

None

Certificate
Prepared by:- 
Meical Owen
Assistant Laboratory Manager

Approved by: - 
Eric Goulden
Technical Manager

Particle Density

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333117

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Density and Water absorption for aggregate sample between 0.063mm and 4 mm, in accordance with BS EN 1097-6: 2000 Clause 9

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204409
Client Ref. No:	S1
Date and Time of Sampling:	15/05/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Cell 36 Upper Slope Lining
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	Sand
Target Specification:	N/A

RESULTS:

Mass of dry sample tested =	1212 g
Particle density on an oven-dried basis =	2.65 Mg/m ³
Particle density on a saturated and surface-dried basis =	2.66 Mg/m ³
Apparent Particle density =	2.68 Mg/m ³
Water absorption (of dry mass) =	0.4 %

Comments

None

Certificate
Prepared by:-



Meical Owen
Assistant Laboratory Manager

Approved by: -



Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333119

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Density and Water absorption for aggregate sample between 0.063mm and 4 mm, in accordance with BS EN 1097-6: 2000 Clause 9

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204410
Client Ref. No:	S1
Date and Time of Sampling:	19/06/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	Sand
Target Specification:	N/A

RESULTS:

Mass of dry sample tested =	1267 g
Particle density on an oven-dried basis =	2.64 Mg/m ³
Particle density on a saturated and surface-dried basis =	2.65 Mg/m ³
Apparent Particle density =	2.67 Mg/m ³
Water absorption (of dry mass) =	0.5 %

Comments

None

Certificate
Prepared by:-



Meical Owen
Assistant Laboratory Manager

Approved by: -



Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333121

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Density and Water absorption for aggregate sample between 0.063mm and 4 mm, in accordance with BS EN 1097-6: 2000 Clause 9

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204411
Client Ref. No:	S2
Date and Time of Sampling:	19/06/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	Sand
Target Specification:	N/A

RESULTS:

Mass of dry sample tested =	1321 g
Particle density on an oven-dried basis =	2.62 Mg/m ³
Particle density on a saturated and surface-dried basis =	2.63 Mg/m ³
Apparent Particle density =	2.65 Mg/m ³
Water absorption (of dry mass) =	0.5 %

Comments

None

Certificate

Prepared by:-



Meical Owen
Assistant Laboratory Manager

Approved by: -



Eric Goulden
Technical Manager

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

2. Geosynthetic Clay Liner (GCL Requirements)
 - Surface Release Forms
 - GCL Delivery and Inspection Record
 - Manufacturers Quality Control Documents
 - Conformance Testing
 - GCL Laboratory Testing Record
 - GCL Panel Deployment Record
 - GCL Repair Record

Surface Release Forms

Surface Release Form

Landfill Site: *La Collette*

Project: *Cem 30*

Date: *27.5.13*


Surface being inspected for release: *Sand Protection layer*

Area /Panel Ref	<i>P1 - P24</i>
Remediation Carried Out	<i>Depth of sand checked, area smooth and level ready for GCL</i>

Plan of Area Released									
P12	P11							P20	P21 P24
P10		P13	P15	P16	P17	P19	P22		
P8	P9		P14		P18	P23			
P7		P1							
P6		P2							
P5	P4	P3							

The surface has been inspected and the signature of confirmation below indicates that the preparation has been carried out in accordance with the Construction Quality Assurance Plan, Specification and Installers method statement (as applicable)

Release is subject to the surface not being adversely affected by subsequent events prior to the installation of the following layers of the lining system.

Released By: **CQA Inspector :** *Paul Nicholson*
 Print Name: *Paul Nicholson*
 Signature: 

Surface Release Form


Landfill Site: *La Collette*

Project: *Cell 30*

Date: *28-6-13*

Surface being inspected for release: *Sand Protection Layer*

Area /Panel Ref	<i>P25 - P37</i>
Remediation Carried Out	<i>Depth of sand checked, area smooth and level ready for GCL</i>



The surface has been inspected and the signature of confirmation below indicates that the preparation has been carried out in accordance with the Construction Quality Assurance Plan, Specification and Installers method statement (as applicable)

Release is subject to the surface not being adversely affected by subsequent events prior to the installation of the following layers of the lining system.

Released By:

CQA Inspector :

Print Name

Paul Nicholson


Signature



Surface Release Form

Landfill Site: *La Collette*
 Project: *CEU 30*
 Date: *29-6-13*
 Surface being inspected for release: *Sand Protection Layer*

Area /Panel Ref	<i>P38 - P53</i>
Remediation Carried Out	<i>Depth of sand checked, area smooth and level ready for GCL deployment</i>



The surface has been inspected and the signature of confirmation below indicates that the preparation has been carried out in accordance with the Construction Quality Assurance Plan, Specification and Installers method statement (as applicable)

Release is subject to the surface not being adversely affected by subsequent events prior to the installation of the following layers of the lining system.


Released By: **CQA Inspector :** *Paul Nicholas* Print Name
Signature [REDACTED]



Surface Release Form

Landfill Site: La Gallette
Project: Ceu 30
Date: 30-6-13
Surface being inspected for release: Sand Protection Layer

Table with 2 columns: Area / Panel Ref (PS4 - P63) and Remediation Carried Out (Depth of sand checked, area smooth and level ready for GCL)



The surface has been inspected and the signature of confirmation below indicates that the preparation has been carried out in accordance with the Construction Quality Assurance Plan, Specification and Installers method statement (as applicable)

Release is subject to the surface not being adversely affected by subsequent events prior to the installation of the following layers of the lining system.

Released By: CQA Inspector: [Signature: Paul Nicholson]
Print Name: [Redacted]
Signature: [Redacted]

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

GCL Delivery and Inspection Record



GCL Delivery, Inspection and Conformance Sample Record

Site: La Collette
 Project: Cell 30
 Material: NaBento L-N 3500

Date Delivered	Manufacturer	Batch Number	Roll No.	Factory Data Received (Y/N)	Inspected for Damage (Y/N)	Handling Acceptable (Y/N)	Storage Acceptable (Y/N)	Conformance Sample Taken (Sample Ref:)	Date of Conformance Sample	Conforms with Specification (Y/N)	Roll Dimensions		CQA S.I	Remarks
											Length (m)	Width (m)		
10.06.13	Heusker	13	42525	Y	Y	Y	Y	GCL8	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42526	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42527	Y	Y	Y	Y	GCL4	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42528	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42529	Y	Y	Y	Y	GCL1	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42530	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42531	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42532	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42533	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42534	Y	Y	Y	Y	GCL3	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42535	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42536	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42537	Y	Y	Y	Y	GCL9	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42535	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42539	Y	Y	Y	Y	GCL7	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42540	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42541	Y	Y	Y	Y	GCL6	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42541	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42542	Y	Y	Y	Y	GCL2	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42543	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42544	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42545	Y	Y	Y	Y				40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42546	Y	Y	Y	Y	GCL5	03.07.13		40.0	5.10	P. Nicholson	
10.06.13	Heusker	13	42547	Y	Y	Y	Y				40.0	5.10	P. Nicholson	

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

Manufacturers Quality Control Documents

NaBento[®] L-N 3500

DATA SHEET

Geosynthetic Clay Barrier



S

E

PRODUCT DATA:

Geotextile carriers

woven
polypropylene

A

Sealing layer (sodium-bentonite) (water content < 13%)

~ 3.500 g/m²

L

- with "aero" fleece reinforcement

~ 60 g/m²

I

Total weight

~ 3.800 g/m²

EN ISO 9864

N

Thickness in dry condition

4.0 mm

EN ISO 9863-1

G

Ultimate tensile strength

EN ISO 10.319

longitudinal

≥ 20 kN/m

transversal

≥ 30 kN/m

S

Strain at nominal tensile strength

EN ISO 10.319

longitudinal

≤ 25 %

transversal

≤ 25 %

Y

CBR puncture resistance (x)

3.000 N

EN ISO 12236

S

Permeability coefficient (K_v) at i = 150 and a surcharge of 35 kPa

≤ 5 x 10⁻¹¹ m/s

ASTM D 5887

T

Standard dimensions

Width

5.10 m

Length

40.00 m

E

M

No responsibility is accepted for any change in product properties due to environmental influences and / or improper application or handling. Rights are reserved to modify the product to effect improvements.

Conformance Testing



**HIGH
PERFORMANCE
MATERIALS**

Confidential Report

Our Ref: 10/18449J


Notified Body
for PPE Directive,
Construction Products Directive
& Marine Equipment Directive
I.D. No. 0338 & 0339

**BTTG High Performance Materials
Unit 14, Wheel Forge Way,
Trafford Park, Manchester, M17 1EH**

Tel: +44 (0)161 873 6543 Fax: +44 (0)161 848 7378



1066



Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 1 of 7

Client: Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH

Job Title: Tests on geosynthetic clay liners – La Collette Cell 30

Client's Order No: 1321


Date of Receipt: 23rd July 2013

Description of Sample(s): Nine geosynthetic clay liners were received for testing from the above named site.

Work Requested: We were asked to make the following tests:

Mass per unit area EN 14196 on all samples
Thickness EN ISO 9863-1 on one sample
*Montmorillonite content XRD on one sample
Moisture content ASTM D2216 on two samples
Bentonite free swell ASTM D5890 on two samples
Water absorption ASTM E946 on two samples
Methylene blue test VDG P69 on one sample
Wide width tensile properties EN ISO 10319 on all samples
CBR puncture resistance EN ISO 12236 on one sample
Fluid loss ASTM D5891 on two samples
Index flux/ permeability ASTM D5887 on one sample
* subcontracted test, UKAS accredited





Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30


Page 2 of 7

Egniol Environmental Ltd.

Laboratory Work

All tests were made following the test methods specified and the results obtained are shown in the tables on the following pages.

Reported by:



.....

Mrs L Duncan
Senior Technician

Countersigned by:

.....

Mrs C Austin
Director

Enquiries concerning this report should be addressed to Customer Services.



Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 3 of 7

Egniol Environmental Ltd.

GCL 1

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3829.1	311.23	8.13
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3529.1		
Thickness	EN ISO 9863-1	5.12	0.49	9.50
*Montmorillonite content (%)	XRD	73.9		
Moisture content (%)	ASTM D2216	13.34		
Bentonite free swell (ml)	ASTM D5890	33.5		
Water absorption (%)	ASTM E946	828.2		
Methylene blue test (mg/g)	VDG P69	305.8		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		32.28	0.50	1.56
L-Way Ext. (%)		23.4	2.46	10.51
X-Way Tensile Strength (kN/m)		31.12	1.54	4.95
X-Way Ext. (%)		20.0	0.53	2.64
CBR puncture	EN ISO 12236			
CBR push through force (N)		4356	184	4.23
Plunger displacement (mm)		37	0.50	1.33
Fluid loss (ml)	ASTM D5891	13.6		
Index flux ((m ³ /m ²) s ⁻¹)	ASTM D5887	1.9 x 10 ⁻⁹		
Hydraulic conductivity (m/sec)		1.3 x 10 ⁻¹¹		

^a This assumes a mass per unit area for the geotextile outer layers and "aero" fleece reinforcement of 300g/m².

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 4 of 7

Egniol Environmental Ltd.

GCL 2 Roll No. 13/42542

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	4037.6	172.43	4.27
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3737.6		
Moisture content (%)	ASTM D2216	13.94		
Bentonite free swell (ml)	ASTM D5890	33.5		
Water absorption (%)	ASTM E946	821.2		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		32.84	2.02	6.16
L-Way Ext. (%)		24.6	1.44	5.85
X-Way Tensile Strength (kN/m)		33.66	2.07	6.14
X-Way Ext. (%)		18.1	2.36	13.01
Fluid loss (ml)	ASTM D5891	14.0		

GCL 3 Roll No. 13/42534

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3839.4	111.37	2.90
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3539.4		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.65	0.57	1.68
L-Way Ext. (%)		23.7	0.90	3.79
X-Way Tensile Strength (kN/m)		31.08	0.92	2.97
X-Way Ext. (%)		18.8	1.06	5.62

^a This assumes a mass per unit area for the geotextile outer layers and "aero" fleece reinforcement of 300g/m².

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 5 of 7

Egniol Environmental Ltd.

GCL 4 Roll No. 13/42527

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	4669.9	371.71	7.96
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		4369.9		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.26	0.89	2.68
L-Way Ext. (%)		23.3	3.17	13.62
X-Way Tensile Strength (kN/m)		32.79	0.61	1.85
X-Way Ext. (%)		20.7	0.91	4.37

GCL 5 Roll No. 13/42546

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3856.5	162.82	4.22
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3556.5		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.66	0.43	1.28
L-Way Ext. (%)		23.9	0.98	4.08
X-Way Tensile Strength (kN/m)		31.44	2.11	6.70
X-Way Ext. (%)		17.9	1.88	10.46

^a This assumes a mass per unit area for the geotextile outer layers and "aero" fleece reinforcement of 300g/m².

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 6 of 7

Egniol Environmental Ltd.

GCL 6 Roll No. 13/42541

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3798.8	138.29	3.64
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3498.8		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.27	1.41	4.23
L-Way Ext. (%)		22.4	1.47	6.56
X-Way Tensile Strength (kN/m)		31.68	1.18	3.74
X-Way Ext. (%)		19.3	1.28	6.65

GCL 7 Roll No. 13/42539

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3810.1	123.36	3.24
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3510.1		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		34.02	0.92	2.71
L-Way Ext. (%)		23.4	0.97	4.12
X-Way Tensile Strength (kN/m)		29.95	0.43	1.44
X-Way Ext. (%)		18.7	2.13	11.39

^a This assumes a mass per unit area for the geotextile outer layers and "aero" fleece reinforcement of 300g/m².

Date: 14 August 2013
Our Ref : 10/18449J
Your Ref : La Collette Cell 30

Page 7 of 7

Egniol Environmental Ltd.

GCL 8 Roll No. 13/42525

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	3801.9	174.33	4.59
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3501.9		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.83	0.96	2.82
L-Way Ext. (%)		24.6	0.69	2.78
X-Way Tensile Strength (kN/m)		29.76	2.45	8.23
X-Way Ext. (%)		18.3	0.78	4.28

GCL 9 Roll No. 13/42537

Test	Method	Mean	SD	CV (%)
Mass per unit area of GCL (g/m ²) at 12% moisture content	EN 14196	4052.5	172.7	4.26
^a Mass per unit area of bentonite (g/m ²) at 12% moisture content		3752.5		
Wide width tensile properties	EN ISO 10319			
L-Way Tensile Strength (kN/m)		33.00	1.21	3.65
L-Way Ext. (%)		24.0	2.18	9.06
X-Way Tensile Strength (kN/m)		28.47	2.63	9.25
X-Way Ext. (%)		18.4	1.20	6.52

^a This assumes a mass per unit area for the geotextile outer layers and "aero" fleece reinforcement of 300g/m².

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

GCL Laboratory Testing Record



GCL Laboratory Testing Record

Landfill Site: La Collette
 Project: Cell 30 Construction Works
 Material : NaBento L-N3500

Date	Sample Ref.	GCL Mass/Unit Area <i>g/M²</i>	Bentonite Mass/Unit Area <i>g/M²</i>	Montmorillonite Content <i>%</i>	Moisture Content <i>%</i>	Free Swell <i>ml/2g</i>	Fluid Loss <i>ml</i>	Peel Strength		Cation Exchange Capacity <i>mg/g</i>	Water Absorption	Tensile Properties				Puncture Resistance		Perm. <i>m/s</i>	Index Flux <i>m3/m2/sec</i>
								Length <i>(N/100mm)</i>	Width <i>(N/100mm)</i>			MD GS <i>KN/m</i>	MD AE <i>%</i>	CMD GS <i>KN/m</i>	CMD AE <i>%</i>	Puncture Force <i>KN</i>	Puncture Displacement <i>mm</i>		
03.07.13	GCL1	3829.1	3529.1	73.9	13.34	33.5	13.6			305.8	828.2	32.28	23.4	31.12	20.0	4356.00	37.00	1.3x10-11	1.9x10-9
03.07.13	GCL2	4037.6	3737.6		13.94	33.5	14.0				821.2	32.84	24.6	33.66	18.1				
03.07.13	GCL3	3839.4	3539.4									33.65	23.7	31.08	18.8				
03.07.13	GCL4	4669.9	4369.9									33.26	23.3	32.79	20.7				
03.07.13	GCL5	3856.5	3556.5									33.66	23.9	31.44	17.9				
03.07.13	GCL6	3798.8	3498.8									33.27	22.4	31.68	19.3				
03.07.13	GCL7	3810.1	3510.1									34.02	23.4	29.95	18.7				
03.07.13	GCL8	3801.9	3501.9									33.83	24.6	29.76	18.3				
03.07.13	GCL9	4052.5	3752.5									33.00	24.0	28.47	18.4				

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

GCL Panel Deployment Record

GCL Panel Deployment Record



Landfill Site: La Collette
 Project: Cell 30
 Material: NaBento L-N 3500

Date	Batch No.	Roll No.	Panel No.	Panel Length <i>m</i>	Panel Area <i>m²</i>	Cumulative Panel Area <i>m²</i>	Seam Length <i>m</i>	Cumulative Linear Seaming Length <i>m</i>	Seam Ref.	Accessory Bentonite <i>g/lin.m</i>	Installation Technician	Placement Acceptance Y/N	CQA I	Remarks
27.6.13	13	42529	P1	32.0	163.2	163.2								
27.6.13	13	42545	P2	33.0	168.3	331.5	32.0	32.0	P1-P2	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42530	P3	27.0	137.7	469.2	27.0	59.0	P2-P3	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42545	P4	7.7	39.3	508.5	5.1	64.1	P4-P3	500.0	Dragon Lining	Y	P.Nicholson	
							7.7	71.8	P4-P2	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42530	P5	12.0	61.2	569.7	5.1	76.9	P4-P5	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42544	P6	14.0	71.4	641.1	5.1	82.0	P6-P2	500.0	Dragon Lining	Y	P.Nicholson	
							12.0	94.0	P5-P6	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42544	P7	14.0	71.4	712.5	5.1	99.1	P7-P1	500.0	Dragon Lining	Y	P.Nicholson	
							14.0	113.1	P6-P7	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42544	P8	12.0	61.2	773.7	12.0	125.1	P7-P8	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42529	P9	8.4	42.8	816.5	5.1	130.2	P8-P9	500.0	Dragon Lining	Y	P.Nicholson	
							8.4	138.6	P9-P1	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42542	P10	11.0	56.1	872.6	11.0	149.6	P10-P8	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42542	P11	6.0	30.6	903.2	5.1	154.7	P11-P10	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42542	P12	5.0	25.5	928.7	5.1	159.8	P12-P10	500.0	Dragon Lining	Y	P.Nicholson	
							5.0	164.8	P12-P11	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42542	P13	12.0	61.2	989.9	6.0	170.8	P11-P13	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	175.9	P13-P10	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	181.0	P13-P9,P8	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42542	P14	7.0	35.7	1025.6	5.1	186.1	P14-P9	500.0	Dragon Lining	Y	P.Nicholson	
							7.0	193.1	P14-P1	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42540	P15	13.0	66.3	1091.9	13.0	206.1	P15-P13,P9	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	211.2	P15-P14,P9	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42540	P16	13.5	68.9	1160.8	13.0	224.2	P16-P15	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	229.3	P16-P14	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42540	P17	14.0	71.4	1232.2	13.5	242.8	P17-P16	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42543	P18	5.8	29.6	1261.7	5.1	247.9	P18-P14	500.0	Dragon Lining	Y	P.Nicholson	
							5.8	253.7	P18-P1	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	258.8	P17-P18	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42543	P19	18.8	95.9	1357.6	18.0	276.8	P19-P17,P18	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	281.9	P19-P1	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42543	P20	8.8	44.9	1402.5	8.8	290.7	P20-P19	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42534	P21	9.0	45.9	1448.4	5.1	295.8	P21-P20	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42525	P22	14.0	71.4	1519.8	5.1	300.9	P22-P19	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42534	P23	14.0	71.4	1591.2	14.0	314.9	P23-P22	500.0	Dragon Lining	Y	P.Nicholson	
							14.0	328.9	P23-P1	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	334.0	P23-P19	500.0	Dragon Lining	Y	P.Nicholson	
27.6.13	13	42534	P24	5.0	25.5	1616.7	5.0	339.0	P24-P21	500.0	Dragon Lining	Y	P.Nicholson	
							5.0	344.0	P24-P22	500.0	Dragon Lining	Y	P.Nicholson	
							2.0	346.0	P24-P20	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42534	P25	11.0	56.1	1672.8	11.0	357.0	P25-P3	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42527	P26	32.8	167.3	1840.1	5.1	362.1	P25-P26	500.0	Dragon Lining	Y	P.Nicholson	
							32.8	394.9	P26-P3,P4,P5	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42546	P27	34.8	177.5	2017.6	34.8	429.7	P27-P25,P26	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42528	P28	34.7	177.0	2194.5	34.7	464.4	P28-P27	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42526	P29	22.0	112.2	2306.7	22.0	486.4	P29-P28	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42546	P30	6.6	33.7	2340.4	5.1	491.5	P30-P29	500.0	Dragon Lining	Y	P.Nicholson	
							6.6	498.1	P30-P28	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42528	P31	3.4	17.3	2357.7	5.1	503.2	P31-P30	500.0	Dragon Lining	Y	P.Nicholson	
							3.4	506.6	P31-P28	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42527	P32	6.2	31.6	2389.4	5.1	511.7	P32-P31	500.0	Dragon Lining	Y	P.Nicholson	
							6.2	517.9	P32-P28	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42526	P33	13.4	68.3	2457.7	5.1	523.0	P33-P27	500.0	Dragon Lining	Y	P.Nicholson	
							13.4	536.4	P33-P26	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42533	P34	14.1	71.9	2529.6	5.1	541.5	P34-P28	500.0	Dragon Lining	Y	P.Nicholson	
							13.4	554.9	P34-P33	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42533	P35	13.1	66.8	2596.4	5.1	560.0	P35-P32	500.0	Dragon Lining	Y	P.Nicholson	
							13.1	573.1	P35-P34	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42533	P36	14.6	74.5	2670.9	14.6	587.7	P36-P29	500.0	Dragon Lining	Y	P.Nicholson	
28.6.13	13	42537	P37	30.0	153.0	2823.9	5.1	592.8	P36-P37	500.0	Dragon Lining	Y	P.Nicholson	
							30.0	622.8	P37-P29,P30,P31,P32,P35	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42541	P38	22.6	115.3	2939.1	22.6	645.4	P38-P36,P37	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42543	P39	7.0	35.7	2974.8	5.1	650.5	P39-P38	500.0	Dragon Lining	Y	P.Nicholson	
							7.0	657.5	P39-P37	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42526	P40	5.2	26.5	3001.4	5.1	662.6	P40-P39	500.0	Dragon Lining	Y	P.Nicholson	

GCL Panel Deployment Record



Landfill Site: La Collette
 Project: Cell 30
 Material: NaBento L-N 3500

Date	Batch No.	Roll No.	Panel No.	Panel Length <i>m</i>	Panel Area <i>m²</i>	Cumulative Panel Area <i>m²</i>	Seam Length <i>m</i>	Cumulative Linear Seaming Length <i>m</i>	Seam Ref.	Accessory Bentonite <i>g/lin.m</i>	Installation Technician	Placement Acceptance Y/N	CQA I	Remarks
29.6.13	13	42541	P41	16.1	82.1	3083.5	5.2	667.8	P40-P37	500.0	Dragon Lining	Y	P.Nicholson	
							16.1	672.9	P41-P40	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42539	P42	15.0	76.5	3160.0	15.0	689.0	P41-P37	500.0	Dragon Lining	Y	P.Nicholson	
							15.0	704.0	P42-P43	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42539	P43	15.5	79.1	3239.1	6.0	710.0	P43-P44	500.0	Dragon Lining	Y	P.Nicholson	
							14.0	724.0	P44,P43,P42-P38	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42535	P45	7.0	35.7	3305.4	7.0	731.0	P45-P42	500.0	Dragon Lining	Y	P.Nicholson	
							13.0	744.0	P46-P45,P42	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42535	P46	13.0	66.3	3438.0	13.0	757.0	P47-P46	500.0	Dragon Lining	Y	P.Nicholson	
							10.0	762.1	P48-P38	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42535	P47	10.0	51.0	3489.0	10.0	772.1	P48-P42,P45,P46	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	777.2	P49-P48	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42539	P49	8.0	40.8	3529.8	8.0	785.2	P49-P46,P47	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	790.3	P50-P49	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42547	P50	11.0	56.1	3585.9	11.0	801.3	P51-P50	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	806.4	P51-P47	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42547	P51	11.0	56.1	3642.0	8.0	814.4	P52-P47	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	819.5	P52-P51	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42547	P52	8.0	40.8	3682.8	7.0	826.5	P53-P52	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	831.6	P53-P51	500.0	Dragon Lining	Y	P.Nicholson	
29.6.13	13	42547	P53	7.0	35.7	3718.5	5.1	836.7	P54-P48	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	836.7	P54-P48	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42536	P54	23.2	118.3	3836.8	23.2	859.9	P54-P39,P40,P41	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	865.0	P55-P48	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42536	P55	6.8	34.7	3871.5	6.8	871.8	P55-P54	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	876.9	P56-P48,P49	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42536	P56	9.8	50.0	3921.4	6.8	883.7	P56-P55	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	888.8	P57-P55	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42525	P57	6.6	33.7	3955.1	6.6	895.4	P57-P54	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	900.5	P58-P56	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42525	P58	13.2	67.3	4022.4	6.6	907.1	P58-P57	500.0	Dragon Lining	Y	P.Nicholson	
							5.1	912.2	P59-P56	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42531	P59	14.0	71.4	4093.8	14.0	926.2	P59-P50,P49	500.0	Dragon Lining	Y	P.Nicholson	
							14.0	940.2	P60-P59	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42531	P60	14.0	71.4	4165.2	5.1	945.3	P60-P56,P58	500.0	Dragon Lining	Y	P.Nicholson	
							12.0	957.3	P61-P58	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42531	P61	12.0	61.2	4226.4	5.1	962.4	P61-P60	500.0	Dragon Lining	Y	P.Nicholson	
							6.0	968.4	P62-P60	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42525	P62	6.0	30.6	4257.0	5.1	973.5	P62-P61	500.0	Dragon Lining	Y	P.Nicholson	
							6.0	979.5	P63-P62	500.0	Dragon Lining	Y	P.Nicholson	
30.6.13	13	42537	P63	6.0	30.6	4287.6	5.1	984.6	P63-P61	500.0	Dragon Lining	Y	P.Nicholson	

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

GCL Repair Record

GCL Repair Record



Landfill Site: La Collette
Project: Cell 30
Material: NaBento L-N 3500

Repair Date	Repair Reference	Reason for Repair / Type of Defect	Seam or Panel Reference	Length / Width of Repair	Approximate Location	Accessory Bentonite g/lin.m	Overlap OK Y/N	Technincian	Acceptance Y/N	CQA S.I
29.6.13	R1	Insufficiant Overlap	P42,P38,P48	3/3.5	Toe of South east batter	500	Y	Dragon Lining	Y	P.Nicholson

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works


3. Geomembrane Liner Requirements

- Surface Release Forms
- Delivery and Inspection Records
- Conformance Testing
- Deployment Record
- Trial Weld Record
- Seaming and Non-Destructive Testing Record
- Destructive Testing Record
- Repair Record
- Welding Operative Certificates

Surface Release Forms

PANEL LAYOUT/SAMPLE & REPAIR LOCATIONS


Date:	27-6-13	Site:	La Collette
Sheet No:	1	CQA Engineer	D. Nicholson
Material:	2mm HDPE	Layer:	Geomembrane



PANEL LAYOUT/SAMPLE & REPAIR LOCATIONS

Date:	28-6-13	Site:	La Collette
Sheet No:	2	CQA Engineer	D. Nicholson
Material:	2mm LLDPE	Layer:	Geomembrane


↗



PANEL LAYOUT/SAMPLE & REPAIR LOCATIONS

Date:	29-6-13	Site:	La Collette
Sheet No:	3	CQA Engineer	P. Nicholson
Material:	2mm LLDPE	Layer:	Geomembrane


AZ





PANEL LAYOUT/SAMPLE & REPAIR LOCATIONS

Date:	30.6.13	Site:	La Collette
Sheet No:	4	CQA Engineer	P. Nicholson
Material:	2mm LLDPE	Layer:	Geomembrane



Delivery and Inspection Records

Geomembrane Delivery, Inspection and Conformance Sample Record



Site: La Collette
 Project: Cell 30
 Material: 2mm LLDPE

Date Delivered	Manufacturer	Batch Number	Roll No.	Factory Data Received	Inspected for Damage (Y/N)	Handling Acceptable (Y/N)	Storage Acceptable (Y/N)	Conformance Sample Taken (Sample Ref:)	Date of Conformance Sample	Conforms with Specification (Y/N)	Roll Dimensions		CQA S.I	Remarks
											Length (m)	Width (m)		
21.6.13	NAUE	3303928	14515060	Y	Y	Y	Y	GEOM1	03.07.13	Y	120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515061	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515062	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515063	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515064	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515065	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515066	Y	Y	Y	Y				120.0	5.10	P.Nicholson	
21.6.13	NAUE	3393298	14515067	Y	Y	Y	Y	GEOM2	03.07.13	Y	120.0	5.10	P.Nicholson	

Conformance Testing



**HIGH
PERFORMANCE
MATERIALS**

Confidential Report

Our Ref: 10/18449C


Notified Body
for PPE Directive,
Construction Products Directive
& Marine Equipment Directive
I.D. No. 0338 & 0339

**BTTG High Performance Materials
Unit 14, Wheel Forge Way,
Trafford Park, Manchester, M17 1EH**

Tel: +44 (0)161 873 6543 Fax: +44 (0)161 848 7378



1066



Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 29 July 2013
Our Ref: 10/18449C
Your Ref: La Collette Landfill Site – Cell 30

Page 1 of 3

Client: Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH

Job Title: Tests on geomembranes –
La Collette – Cell 30

Client's Order No: 1321


Date of Receipt: 23rd July 2013

Description of Sample(s): Two samples of double textured geomembrane sheet were received for testing from the above named site.

Work requested: We were asked to make the following tests:

Thickness ASTM D5994
Asperity height GRI GM12
Carbon black content ASTM D1603
Carbon black dispersion ASTM D5596
Density ASTM D1505
Tensile properties ASTM D6693
Puncture resistance ASTM D4833
Tear resistance ASTM D1004





Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk


Date: 29 July 2013
Our Ref : 10/18449C
Your Ref : La Collette Cell 30

Page 2 of 3

Egniol Environmental Ltd.

Laboratory Work

All tests were made following the test methods specified and the results obtained are shown in the table on the following page.

Reported by:		Mr A Redfern Senior Technician
Countersigned by:		Mrs C Austin Director

Enquiries concerning this report should be addressed to Customer Services.





Date: 29 July 2013
Our Ref : 10/18449C
Your Ref : La Collette Cell 30

Page 3 of 3

Egniol Environmental Ltd.

Geomembrane Sheet

<u>Test</u>	<u>Method</u>	<u>Roll</u> 0014515060	<u>Roll</u> 0014515067
Thickness (mm)	ASTM D5994	2.03	2.02
Asperity height (mm)	GRI GM12	1.43	1.45
Carbon Black Content (%)	ASTM D1603	2.54	2.67
Carbon Black Dispersion	ASTM D5596	1	1
Density (g/cm ³)	ASTM D1505	0.942	0.943
Tensile Properties	ASTM D6693		
L-Way Yield Stress (kN/m)		30.82	31.59
X-Way Yield Stress (kN/m)		32.72	33.35
L-Way Elongation (%) at Yield		19.0	19.0
X-Way Elongation (%) at Yield		15.5	15.1
L-Way Break Stress (kN/m)		37.02	32.38
X-Way Break Stress (kN/m)		38.15	34.93
L-Way Elongation (%) at Break		412	356
X-Way Elongation (%) at Break		540	487
Puncture resistance (N)	ASTM D4833	724.8	730.7
Tear resistance	ASTM D1004		
Tearing through L-Way (N)		326.9	333.8
Tearing through X-Way (N)		319.5	303.6

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

Deployment Record



Geomembrane Deployment Record

Landfill Site: La Collette
 Project: Cell 30
 Material: 2mm LLDPE

Date	Batch Number	Roll No.	Panel No.	Thickness of liner at (x)m intervals						Dimensions		CQA S.I	Remarks
				10	20	30	40	50	60	Length (m)	Width (m)		
27.6.13		14515063	P1	x	x	x	x			46.0	5.10	P.Nicholson	
27.6.13		14515063	P2	x	x	x	x			46.0	5.10	P.Nicholson	
27.6.13		14515063	P3	x	x					27.0	5.10	P.Nicholson	
27.6.13		14515060	P4	x						18.0	5.10	P.Nicholson	
27.6.13		14515060	P5	x						14.0	5.10	P.Nicholson	
27.6.13		14515060	P6	x						10.0	5.10	P.Nicholson	
27.6.13		14515060	P7	x						6.4	5.10	P.Nicholson	
27.6.13		14515060	P8	x						14.7	5.10	P.Nicholson	
27.6.13		14515060	P9	x						17.0	5.10	P.Nicholson	
27.6.13		14515060	P10	x						17.2	5.10	P.Nicholson	
27.6.13		14515060	P11	x						17.3	5.10	P.Nicholson	
27.6.13		14515067	P12	x						17.7	5.10	P.Nicholson	
27.6.13		14515067	P13	x						17.5	5.10	P.Nicholson	
27.6.13		14515067	P14	x						7.0	5.10	P.Nicholson	
27.6.13		14515067	P15	x						3.0	5.10	P.Nicholson	
27.6.13		14515067	P16	x						5.0	5.10	P.Nicholson	
27.6.13		14515067	P17	x						7.0	5.10	P.Nicholson	
27.6.13		14515067	P18	x						9.0	5.10	P.Nicholson	
28.6.13		14515067	P19	x	x	x	x			46.3	5.10	P.Nicholson	
28.6.13		14515062	P20	x	x	x	x			46.3	5.10	P.Nicholson	
28.6.13		14515062	P21	x	x	x	x			46.0	5.10	P.Nicholson	
28.6.13		14515062	P22	x	x					22.6	5.10	P.Nicholson	
28.6.13		14515065	P23	x	x					24.0	5.10	P.Nicholson	
28.6.13		14515065	P24	x	x	x	x			46.0	5.10	P.Nicholson	
29.6.13		14515065	P25	x	x	x	x			46.0	5.10	P.Nicholson	



Geomembrane Deployment Record

Landfill Site: La Collette
 Project: Cell 30
 Material: 2mm LLDPE

Date	Batch Number	Roll No.	Panel No.	Thickness of liner at (x)m intervals						Dimensions		CQA S.I	Remarks
				10	20	30	40	50	60	Length (m)	Width (m)		
29.6.13		14515066	P26	x	x	x	x			46.0	5.10	P.Nicholson	
29.6.13		14515066	P27	x						8.5	5.10	P.Nicholson	
29.6.13		14515067	P28	x						15.7	5.10	P.Nicholson	
29.6.13		14515066	P29	x						16.0	5.10	P.Nicholson	
29.6.13		14515061	P30	x						17.6	5.10	P.Nicholson	
29.6.13		14515061	P31	x						17.9	5.10	P.Nicholson	
29.6.13		14515061	P32	x						13.0	5.10	P.Nicholson	
29.6.13		14515066	P33	x						6.5	5.10	P.Nicholson	
29.6.13		14515066	P34	x						12.0	5.10	P.Nicholson	
29.6.13		14515066	P35	x						12.0	5.10	P.Nicholson	
30.6.13		14515061	P36	x	x					23.5	5.10	P.Nicholson	
30.6.13		14515061	P37	x	x					23.5	5.10	P.Nicholson	
30.6.13		14515066	P38	x	x					23.5	5.10	P.Nicholson	
30.6.13		14515061	P39	x						13.0	5.10	P.Nicholson	
30.6.13		14515061	P40	x						13.0	5.10	P.Nicholson	
30.6.13		14515066	P41	x						13.0	5.10	P.Nicholson	
30.6.13		14515066	P42	x						6.0	5.10	P.Nicholson	
30.6.13		14515067	P43	x						13.0	5.10	P.Nicholson	
30.6.13		14515067	P44	x						6.0	5.10	P.Nicholson	

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

Trial Weld Record



Geomembrane Trial Weld Record

Site: La Collette
 Project: Cell 30
 Material: 2mm LLDPE

Trial Weld Reference	Date of Trial	Time of Trial	Weld Type F - Fusion E - Extrusion	Welding Equipment Manufacturer	Welding Equipment Serial Number	Welding Technician	Ambient Temp (°C)	Preheat Temp (°C)	Weld Temp (°C)	Welder Speed (M/min)	Destructive Field Tests (Pass/Fail)	CQA S.I
TW1	27.6.13	14:30	Fusion	Concord	488	H.Evans	22.0	-	400.0	1.90	Pass	P.Nicholson
TW2	27.6.13	15:50	Fusion	Concord	8343	D.Wynne	22.0	-	400.0	1.90	Pass	P.Nicholson
TW3	28.6.13	12:25	Fusion	Concord	8343	D.Wynne	20.0	-	400.0	1.90	Pass	P.Nicholson
TW4	28.6.13	14:35	Fusion	Concord	8343	D.Wynne	21.0	-	400.0	1.90	Pass	P.Nicholson
TW5	28.6.13	16:08	Fusion	Concord	8343	D.Wynne	21.0	-	400.0	1.90	Pass	P.Nicholson
TW6	29.6.13	13:20	Fusion	Concord	8343	D.Wynne	25.0	-	400.0	1.90	Pass	P.Nicholson
TW7	30.6.13	12:00	Fusion	Concord	8343	D.Wynne	24.0	-	400.0	1.90	Pass	P.Nicholson
TW8	30.6.13	15:30	Extrusion	Munsch	-	D.Wynne	26.0	280.0	280.0	NA	Pass	P.Nicholson
TW9	3.7.13	13:40	Extrusion	Munsch	-	D.Wynne	23.0	280.0	280.0	NA	Pass	P.Nicholson
TW10	4.7.13	08:10	Extrusion	Munsch	-	D.Wynne	18.0	280.0	280.0	NA	Pass	P.Nicholson
TW11	23.7.13	12:00	Extrusion	Munsch	-	H.Evans	26.0	280.0	280.0	NA	Pass	P.Nicholson

Seaming and Non-Destructive Testing Record

Geomembrane Seaming and Non-destructive Testing



Site Name: La Collette
Project: Cell 30

Test Method Key

APT : Air Pressure Test
HVE : High Voltage Electricity
VB : Vacuum Box

Date	WELDING INFORMATION											Destructive Field tests P - Pass F - Fail	NON-DESTRUCTIVE TESTING INFORMATION						CQA S.I	D.S Sample Ref.	
	Seaming Ref.	Trial Weld Ref.	Weld Type F - Fusion E - Extrusion	Seaming Times		Ambient Temp °C	Weld Temp °C	Speed M/min	Preheat Temp °C	Seam Length m	Welding Operator		Test Method	Air Pressure Test				Result P - Pass F - Fail			Date (if different from that of seaming)
				Start Time	Finish Time									Start Time	Pressure	Finish Time	Pressure				
27.6.13	P1-P2	TW1	Fusion	14:42	15:06	22.0	400.0	1.90		46.0	H.Evans	Pass	APT	14:00	2.0	14:05	2.0	Pass	28.06.13	P.Nicholson	D.S1
27.6.13	P3-P4	TW1	Fusion	15:14	15:17	22.0	400.0	1.90		5.10	H.Evans	Pass	APT	15:26	2.0	15:31	2.0	Pass	28.06.13	P.Nicholson	
27.6.13	P2-P3,P4	TW1	Fusion	15:36	16:00	22.0	400.0	1.90		46.0	H.Evans	Pass	APT	14:08	2.0	14:13	2.0	Pass	28.06.13	P.Nicholson	
27.6.13	P9-P10	TW2	Fusion	15:58	16:05	22.0	400.0	1.90		17.0	D.Wynne	Pass	APT	17:30	2.0	17:35	2.0	Pass		P.Nicholson	
27.6.13	P5-P6	TW1	Fusion	16:05	16:10	22.0	400.0	1.90		10.0	H.Evans	Pass	APT	17:10	2.0	17:15	2.0	Pass		P.Nicholson	
27.6.13	P10-P11	TW2	Fusion	16:10	16:18	22.0	400.0	1.90		17.0	D.Wynne	Pass	APT	17:37	2.0	17:42	2.0	Pass		P.Nicholson	D.S2
27.6.13	P8-P9	TW1	Fusion	16:12	16:20	22.0	400.0	1.90		15.0	H.Evans	Pass	APT	17:22	2.0	17:27	2.0	Pass		P.Nicholson	
27.6.13	P7-P8	TW1	Fusion	16:23	16:26	22.0	400.0	1.90		6.0	H.Evans	Pass	APT	17:03	2.0	17:08	2.0	Pass		P.Nicholson	
27.6.13	P5-6/P7,P8,P9	TW2	Fusion	16:20	16:28	22.0	400.0	1.90		15.0	D.Wynne	Pass	APT	17:20	2.0	17:25	2.0	Pass		P.Nicholson	
27.6.13	P11-P12	TW2	Fusion	16:30	16:37	22.0	400.0	1.90		17.0	D.Wynne	Pass	APT	17:47	2.0	17:52	2.0	Pass		P.Nicholson	
27.6.13	P13-P14	TW2	Fusion	17:02	17:05	22.0	400.0	1.90		7.0	D.Wynne	Pass	APT	17:12	2.0	17:17	2.0	Pass		P.Nicholson	
27.6.13	P14-P15	TW2	Fusion	17:07	17:09	22.0	400.0	1.90		3.0	D.Wynne	Pass	APT	17:21	2.0	17:26	2.0	Pass		P.Nicholson	
27.6.13	P16-P17	TW2	Fusion	17:25	17:27	22.0	400.0	1.90		5.0	D.Wynne	Pass	APT	17:53	2.0	17:58	2.0	Pass		P.Nicholson	
	P12/P13/P18	TW2	Fusion	17:35	17:45	22.0	400.0	1.90		20.0	D.Wynne	Pass	APT	18:00	2.0	18:05	2.0	Pass		P.Nicholson	
27.6.13	P17-P18	TW2	Fusion	18:00	18:06	22.0	400.0	1.90		7.0	D.Wynne	Pass	APT	18:10	2.0	18:15	2.0	Pass		P.Nicholson	
27.6.13	P13,14,15-P16,17,18	TW2	Fusion	18:17	18:30	22.0	400.0	1.90		25.0	D.Wynne	Pass	APT	18:35	2.0	18:40	2.0	Pass		P.Nicholson	
27.6.13	P3,P4,P5,P9,P10,P11,P12,P13,P18	TW2	Fusion	18:38	19:02	22.0	400.0	1.90		46.0	D.Wynne	Pass	APT	19:10	2.0	19:15	2.0	Pass		P.Nicholson	
28.6.13	P19-P1	TW3	Fusion	12:32	12:56	20.0	400.0	1.90		46.0	D.Wynne	Pass	APT	13:52	2.0	13:57	2.0	Pass		P.Nicholson	
28.6.13	P20-P19	TW3	Fusion	12:59	13:24	20.0	400.0	1.90		46.0	D.Wynne	Pass	APT	13:45	2.0	13:50	2.0	Pass		P.Nicholson	D.S3
28.6.13	P21-P20	TW4	Fusion	14:43	15:07	21.0	400.0	1.90		46.0	D.Wynne	Pass	APT	15:10	2.0	15:15	2.0	Pass		P.Nicholson	
28.6.13	P22-P23	TW5	Fusion	16:13	16:15	21.0	400.0	1.90		5.10	D.Wynne	Pass	APT	16:18	2.0	16:23	2.0	Pass		P.Nicholson	
28.6.13	P22,P23-P21	TW5	Fusion	16:36	17:00	21.0	400.0	1.90		46.0	D.Wynne	Pass	APT	08:05	2.0	08:10	2.0	Pass	29.06.13	P.Nicholson	
28.6.13	P24-P22,P23	TW5	Fusion	17:01	17:25	21.0	400.0	1.90		46.0	D.Wynne	Pass	APT	08:13	2.0	08:18	2.0	Pass	29.06.13	P.Nicholson	D.S4
29.6.13	P25-P24	TW6	Fusion	13:28	13:52	25.0	400.0	1.90		46.0	D.Wynne	Pass	APT	08:20	2.0	08:25	2.0	Pass	30.06.13	P.Nicholson	
29.6.13	P26-P27	TW6	Fusion	14:04	14:08	25.0	400.0	1.90		8.0	D.Wynne	Pass	APT	14:15	2.0	14:20	2.0	Pass		P.Nicholson	
29.6.13	P28-P29	TW6	Fusion	14:20	14:28	25.0	400.0	1.90		15.0	D.Wynne	Pass	APT	14:30	2.0	14:35	2.0	Pass		P.Nicholson	D.S5
29.6.13	P29-P30	TW6	Fusion	14:45	14:54	25.0	400.0	1.90		16.0	D.Wynne	Pass	APT	15:13	2.0	15:18	2.0	Pass		P.Nicholson	
29.6.13	P28,P29-P27	TW6	Fusion	15:15	15:21	25.0	400.0	1.90		12.0	D.Wynne	Pass	APT	15:36	2.0	15:41	2.0	Pass		P.Nicholson	
29.6.13	P33-P34	TW6	Fusion	15:32	15:35	25.0	400.0	1.90		6.5	D.Wynne	Pass	APT	15:47	2.0	15:52	2.0	Pass		P.Nicholson	
29.6.13	P34-P35	TW6	Fusion	15:36	15:43	25.0	400.0	1.90		12.0	D.Wynne	Pass	APT	15:55	2.0	16:00	2.0	Pass		P.Nicholson	
29.6.13	P31-P32	TW6	Fusion	16:01	16:04	25.0	400.0	1.90		5.9	D.Wynne	Pass	APT	16:05	2.0	16:10	2.0	Pass		P.Nicholson	
29.6.13	P31,P32-P33,P34	TW6	Fusion	16:10	16:17	25.0	400.0	1.90		14.0	D.Wynne	Pass	APT	16:20	2.0	16:25	2.0	Pass		P.Nicholson	
29.6.13	P30-P31,P35	TW6	Fusion	16:20	16:29	25.0	400.0	1.90		17.1	D.Wynne	Pass	APT	16:35	2.0	16:40	2.0	Pass		P.Nicholson	
29.6.13	P28,27,26-P25	TW6	Fusion	16:33	16:45	25.0	400.0	1.90		22.8	D.Wynne	Pass	APT	16:50	2.0	16:55	2.0	Pass		P.Nicholson	
30.6.13	P36-P25	TW7	Fusion	12:10	12:22	24.0	400.0	1.90		23.0	D.Wynne	Pass	APT	12:23	2.0	12:28	2.0	Pass		P.Nicholson	
30.6.13	P37-P36	TW7	Fusion	12:22	12:34	24.0	400.0	1.90		22.8	D.Wynne	Pass	APT	12:36	2.0	12:41	2.0	Pass		P.Nicholson	
30.6.13	P38-P37	TW7	Fusion	12:38	12:49	24.0	400.0	1.90		22.4	D.Wynne	Pass	APT	12:52	2.0	12:57	2.0	Pass		P.Nicholson	D.S6
30.6.13	P39-P40	TW7	Fusion	12:52	12:59	24.0	400.0	1.90		13.0	D.Wynne	Pass	APT	13:05	2.0	13:10	2.0	Pass		P.Nicholson	
30.6.13	P41-P42	TW7	Fusion	13:06	13:09	24.0	400.0	1.90		6.0	D.Wynne	Pass	APT	13:15	2.0	13:20	2.0	Pass		P.Nicholson	
30.6.13	P43-P40	TW7	Fusion	13:41	13:47	24.0	400.0	1.90		13.0	D.Wynne	Pass	APT	13:49	2.0	13:54	2.0	Pass		P.Nicholson	

Geomembrane Seaming and Non-destructive Testing



Site Name: La Collette
Project: Cell 30

Test Method Key

APT: Air Pressure Test
HVE: High Voltage Electricity
VB: Vacuum Box

Date	WELDING INFORMATION											Destructive Field tests <i>P - Pass</i> <i>F - Fail</i>	NON-DESTRUCTIVE TESTING INFORMATION						CQA S.I	D.S Sample Ref.	
	Seaming Ref.	Trial Weld	Weld Type <i>F - Fusion</i> <i>E - Extrusion</i>	Seaming Times		Ambient Temp	Weld Temp	Speed	Preheat Temp	Seam Length	Welding Operator		Test Method	Air Pressure Test				Result <i>P - Pass</i> <i>F - Fail</i>			Date (if different from that of seaming)
				<i>Ref.</i>	<i>F - Fusion</i> <i>E - Extrusion</i>	<i>Start Time</i>	<i>Finish Time</i>	°C	°C	M/min				°C	m	<i>Start Time</i>	<i>Pressure</i>				
30.6.13	P43-P44	TW7	Fusion	13:29	13:33	24.0	410.0	1.90		6.0	M	Pass	APT	13:40	2.0	13:45	2.0	Pass		P.Nicholson	
30.6.13	P41,P42-P43,P44	TW7	Fusion	13:55	14:02	24.0	410.0	1.90		13.7	M	Pass	APT	14:05	2.0	14:10	2.0	Pass		P.Nicholson	
30.6.13	P41,P40,P39-P38	TW7	Fusion	14:09	14:19	24.0	410.0	1.90		19.0	M	Pass	APT	14:30	2.0	14:35	2.0	Pass		P.Nicholson	
30.6.13	P39,P38,P37,P36-P35,P30,P29,P28	TW7	Fusion	14:32	14:44	24.0	410.0	1.90		22.8	M	Pass	APT	08:39	2.0	08:44	2.0	Pass	01.07.13	P.Nicholson	

Destructive Testing Record

Geomembrane Destructive Testing and Sampling Record

Landfill Site: La Collette
Project: Cell 30

Date	Sample Reference	Location (Seam Ref.)	Sample Type Fusion Extrusion	Field Test Results P - Pass F - Fail	Laboratory Test Results					CQA SI	Remarks	
					Shear (N/M)		Peel (N/M)		P - Pass F - Fail			Mode of Failure
					Mean	Lowest	Mean	Lowest				
27.6.13	D.S1	P1-P2	Fusion	P	31.08	30.63	26.58	25.82	P - Pass		P.Nicholson	
27.6.13	D.S2	P10-P11	Fusion	P	31.18	30.47	26.34	26.17	P - Pass		P.Nicholson	
28.6.13	D.S3	P20-P19	Fusion	P	31.25	30.59	25.69	25.58	P - Pass		P.Nicholson	
28.6.13	D.S4	P24-P22,23	Fusion	P	31.75	31.21	26.95	26.83	P - Pass		P.Nicholson	
29.6.13	D.S5	P28-P29	Fusion	P	31.90	31.24	26.25	25.67	P - Pass		P.Nicholson	
30.6.13	D.S6	P37-P38	Fusion	P	31.23	30.10	26.12	25.61	P - Pass		P.Nicholson	
30.6.13	D.S7	TW8	Extrusion	P	33.43	32.95	28.70	26.76	P - Pass		P.Nicholson	
03.7.13	D.S8	TW9	Extrusion	P	33.68	33.38	27.64	25.65	P - Pass		P.Nicholson	
04.7.13	D.S9	TW10	Extrusion	P	34.27	33.43	30.78	29.98	P - Pass		P.Nicholson	
23.7.13	D.S10	TW11	Extrusion	P	34.59	33.31	30.94	29.84	P - Pass		P.Nicholson	

Repair Record

Geomembrane Defect and Repair Record

Landfill Site: La Collette
Project: Cell 30

Date	Repair Reference:	Seam/Panel Ref. and Approx Location of Defect		Defect Code:	Type of Repair P - Patch B - Bead	Testing HVE - High Voltage Electricity VB - Vacuum Box	Operative	CQA S.I	Remarks
		Ref.	Location						
30.6.13	PR1	P30,35,38,39	Toe of Southern Batter	INT	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR2	P29,30,38,37	Southern end cell floor	INT	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR3	P28,29,36,37	Southern end cell floor	INT	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR4	P25,28,36	Southern end cell floor	WS	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR5	P25,27,28	Toe of eastern Batter	WS	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR6	P26-P27	North west corner	PD	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR7	P6-P7	Top of West Batter	PD	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR8	P10-P11	Top of North Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR9	P1-P2	Toe of Western Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR10	P19-P20	Toe of Western Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR11	P23-P24	Toe of Western Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR12	P28-P29	Toe of Eastern Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	
30.6.13	PR13	P38-P37	Toe of Western Batter	D.S	P - Patch	VB	D.Wynne	P.Nicholson	

Key for Defect Codes		
<i>APT:</i>	Air Pressure Test Hole	BT: Boot
<i>BO:</i>	Welder Burn Out	PT: Protrusion
<i>DS:</i>	Destructive Sample	
<i>FS:</i>	Failed Seam	
<i>INT:</i>	Panel Intersection	
<i>IO:</i>	Insufficient Overlap	
<i>PD:</i>	Panel Damage	
<i>WR:</i>	Wrinkle	
<i>WS:</i>	Welder Restart	

Welding Operative Certificates



Approval Certificate

EN 13067 Plastic Welding Personnel - Approval Testing of Welders - Thermoplastic Welded Assemblies

CSWIP CERT NO 45792/5

This is to certify that:

Robert Dylan Wynne

Date of birth 14 May 1974

has demonstrated proficiency as a Plastics Welder Standard Level in accordance with the CSWIP requirements published in Document CSWIP-PW-6-96, 6th Edition, April 2007 and amendments in force on the examination date. This certificate is valid for the special categories mentioned below:

Geomembrane welding


- 7.4 Machine Hot Wedge welding of PE lining membrane (electric heated wedge)
- 7.5 Extrusion welded PE lining membrane lap joint.

Date of issue 21 January 2013

Date of expiry 3 January 2014



Signed _____



SIGNATURE OF HOLDER
(Person named above) _____

Date _____

PLEASE READ THE NOTES OVERLEAF

Photocopies are unauthorised by
TWI Certification Ltd

Issued by:
TWI Certification Ltd, Granta Park
Great Abington, Cambridge CB21 6AL, UK

The use of the UKAS Accreditation Mark indicates accreditation in respect of those activities covered by Accreditation Certificate No. 025
This certificate is the property of TWI Certification Ltd and must be surrendered on request



Approval Certificate

EN 13067 Plastic Welding Personnel - Approval Testing of Welders - Thermoplastic Welded Assemblies

CSWIP CERT NO 55483/3

This is to certify that:

Robert Huw Evans

Date of birth 15 June 1964


has demonstrated proficiency as a Plastics Welder Standard Level in accordance with the CSWIP requirements published in Document CSWIP-PW-6-96, 6th Edition, April 2007 and amendments in force on the examination date. This certificate is valid for the special categories mentioned below:

Geomembrane welding

- 7.4 Machine Hot Wedge welding of PE lining membrane (electric heated wedge)
- 7.5 Extrusion welded PE lining membrane lap joint.

Date of issue 28 March 2013

Date of expiry 29 March 2014



EXAMINER

Signed



(For CSWIP)

SIGNATURE OF HOLDER

(Person named above) _____

Date _____

PLEASE READ THE NOTES OVERLEAF

Photocopies are unauthorised by
TWI Certification Ltd

Issued by:
TWI Certification Ltd, Granta Park
Great Abington, Cambridge CB21 6AL, UK

The use of the UKAS Accreditation Mark indicates accreditation in respect of those activities covered by Accreditation Certificate No. 025
This certificate is the property of TWI Certification Ltd and must be surrendered on request

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

4. Geotextile Requirements

- Delivery and Inspection Records
- Conformance Testing
- Panel Deployment and Overlap Record

Delivery and Inspection Records



Geotextile Delivery, Inspection and Conformance Sample Record

Site: La Collette
 Project: Cell 30
 Material: Secutex R2004

Date Delivered	Manufacturer	Batch Number	Roll No.	Factory Data Received (Y/N)	Inspected for Damage (Y/N)	Handling Acceptable (Y/N)	Storage Acceptable (Y/N)	Conformance Sample Taken (Sample Ref:)	Date of Conformance Sample	Conforms with Specification (Y/N)	Roll Dimensions		CQA S.I	Remarks
											Length (m)	Width (m)		
24.6.13	NAUE	120200	14518998	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14518999	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519000	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519001	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519002	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519003	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519004	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14519005	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14521677	Y	Y	Y	Y	GT2	03.07.13	Y	40.0	5.80	P.Nicholson	
24.6.13	NAUE	120200	14521678	Y	Y	Y	Y				40.0	5.80	P.Nicholson	
	NAUE		14314240								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314224					GT1	03.07.13	Y	40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314239								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314234								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314240								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314243								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314228								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		14314235								40.0	5.80	P.Nicholson	From Previous Job
	NAUE		13969432								40.0	5.80	P.Nicholson	From Previous Job

Conformance Testing



**HIGH
PERFORMANCE
MATERIALS**

Confidential Report

Our Ref: Supplement to 10/18449D


Notified Body
for PPE Directive,
Construction Products Directive
& Marine Equipment Directive
I.D. No. 0338 & 0339

**BTTG High Performance Materials
Unit 14, Wheel Forge Way,
Trafford Park, Manchester, M17 1EH**

Tel: +44 (0)161 873 6543 Fax: +44 (0)161 848 7378



1066



Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref: Supplement to 10/18449D
Your Ref: La Collette Cell 30

Page 1 of 3

Client: Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH

Job Title: Tests on geotextiles–
La Collette Cell 30

Client's Order No: 1321


Date of Receipt: 23rd July 2013

Description of Sample(s): Two pink/grey, non-woven geotextiles were received for testing from the above named site.

Work requested: We were asked to make the following tests on each sample:

Mass per unit area EN ISO 9864
Thickness EN ISO 9863-1
Wide width tensile properties EN ISO 10319
CBR Puncture resistance EN ISO 12236
Cone Drop EN ISO 13433





Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref : Supplement to 10/18449D
Your Ref : La Collette Cell 30

Page 2 of 3


Egniol Environmental Ltd.

Laboratory Work

All tests were made following the test methods specified and the results obtained are shown in the tables on the following page.

Reported by:

Countersigned by:



.....

.....

Mr A Redfern
Senior Technician

Mrs C Austin
Director

Enquiries concerning this report should be addressed to Customer Services.





Date: 30 July 2013
Our Ref : Supplement to 10/18449D
Your Ref : La Collette Cell 30

Page 3 of 3

Egniol Environmental Ltd.

Geotextile : GT1, Naue Secutex R2004

Test	Method	Mean	SD	CV %
Mass per unit area (g/m ²)	EN ISO 9864	2011.6	63.05	3.13
Thickness under 2kPa (mm)	EN ISO 9863-1	11.21	0.25	2.25
Tensile Strength	EN ISO 10319			
M-Way Tensile Strength (kN/m)		59.22	1.80	3.04
M-Way Extension (%) at max. load		138.6	3.84	2.77
X-Way Tensile Strength (kN/m)		111.25	6.21	5.58
X-Way Extension (%) at max. load		87.7	7.87	8.97
CBR Puncture resistance (N)	EN ISO 12236	13428	207	1.54
Plunger displacement (mm)		71	1.07	1.51
Cone drop (hole diameter - mm)	EN ISO 13433	Zero		

Geotextile : GT2, Naue Secutex R2004

Test	Method	Mean	SD	CV %
Mass per unit area (g/m ²)	EN ISO 9864	1990.9	93.56	4.70
Thickness under 2kPa (mm)	EN ISO 9863-1	14.24	0.27	1.89
Tensile Strength	EN ISO 10319			
M-Way Tensile Strength (kN/m)		48.13	0.77	1.61
M-Way Extension (%) at max. load		144.8	6.85	4.73
X-Way Tensile Strength (kN/m)		103.73	4.91	4.73
X-Way Extension (%) at max. load		88.8	13.61	15.32
CBR Puncture resistance (N)	EN ISO 12236	13220	852	6.44
Plunger displacement (mm)		72	1.31	1.82
Cone drop (hole diameter - mm)	EN ISO 13433	Zero		

Panel Deployment and Overlap Record

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

5. Geocomposite Drainage Layer Requirements
 - Delivery and Inspection Record
 - Manufacturers Quality Control Documents
 - Conformance Testing
 - Panel Deployment and Overlap Record

Delivery and Inspection Record

Geocomposite Delivery, Inspection and Conformance Sample Record



Site: La Collette
Project: Cell 30
Material: Secudrain 131 c WD 401

Date Delivered	Manufacturer	Batch Number	Roll No.	Factory Data Received (Y/N)	Inspected for Damage (Y/N)	Handling Acceptable (Y/N)	Storage Acceptable (Y/N)	Conformance Sample Taken (Sample Ref:)	Date of Conformance Sample	Conforms with Specification (Y/N)	Roll Dimensions		CQA S.I	Remarks
											Length (m)	Width (m)		
21.6.13	NAUE	178800	14491357	Y	Y	Y	Y	GDL1	03.07.13	Y	70.0	3.80	P.Nicholson	
21.6.13	NAUE	178800	14491358	Y	Y	Y	Y				70.0	3.80	P.Nicholson	
21.6.13	NAUE	178800	14491363	Y	Y	Y	Y				70.0	3.80	P.Nicholson	
21.6.13	NAUE	178800	14491364	Y	Y	Y	Y	GDL2	03.07.13	Y	70.0	3.80	P.Nicholson	
21.6.13	NAUE	178800	14491370	Y	Y	Y	Y				70.0	3.80	P.Nicholson	

Conformance Testing



**HIGH
PERFORMANCE
MATERIALS**

Confidential Report

Our Ref: Supplement to 10/18449F


Notified Body
for PPE Directive,
Construction Products Directive
& Marine Equipment Directive
I.D. No. 0338 & 0339

**BTTG High Performance Materials
Unit 14, Wheel Forge Way,
Trafford Park, Manchester, M17 1EH**

Tel: +44 (0)161 873 6543 Fax: +44 (0)161 848 7378



1066



Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref: Supplement to 10/18449F
Your Ref: La Collette Cell 30

Page 1 of 3

Client: Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH

Job Title: Tests on drainage geocomposite–
La Collette Cell 30

Client's Order No: 1321


Date of Receipt: 23rd July 2013

Description of Sample(s): One three-layer geocomposite, comprising a three dimensional drainage core with a filter nonwoven geotextile on both faces, was received for testing from the above named site.

Work requested: We were asked to make the following test:

In-plane flow EN ISO 12958





Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref : Supplement to 10/18449F
Your Ref : La Collette Cell 30

Page 2 of 3

Egniol Environmental Ltd.

Laboratory Work

The tests were made following the test method specified and the mean result obtained is shown in the table on the following page.


Reported by:
Countersigned by:

Mr A Redfern
Senior Technician

Mrs C Austin
Director

Enquiries concerning this report should be addressed to Customer Services.





**HIGH
PERFORMANCE
MATERIALS**

**Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England**

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref : Supplement to 10/18449F
Your Ref : La Collette Cell 30

Page 3 of 3

Egniol Environmental Ltd.

Geocomposite : GDL 1, Naue Secudrain 131C WD 401

Test	Method	Mean	SD	CV %
In-plane water flow (l/s/m) with soft/soft contact surfaces, at:	EN ISO 12958			
M-Way at HG 1.0 and 200kPa		0.186		





**HIGH
PERFORMANCE
MATERIALS**

Confidential Report

Our Ref: Supplement to 10/18449G


Notified Body
for PPE Directive,
Construction Products Directive
& Marine Equipment Directive
I.D. No. 0338 & 0339

**BTTG High Performance Materials
Unit 14, Wheel Forge Way,
Trafford Park, Manchester, M17 1EH**

Tel: +44 (0)161 873 6543 Fax: +44 (0)161 848 7378



1066



Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref: Supplement to 10/18449G
Your Ref: La Collette Cell 30

Page 1 of 3

Client: Egniol Environmental Ltd.
Tre Felin
Bangor
Gwynedd
LL57 4LH

Job Title: Tests on drainage geocomposite–
La Collette Cell 30

Client's Order No: 1321


Date of Receipt: 23rd July 2013

Description of Sample(s): One two-layer geocomposite, comprising a three dimensional drainage core with a filter nonwoven geotextile on one face, was received for testing from the above named site.

Work requested: We were asked to make the following test:

In-plane flow EN ISO 12958





Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref : Supplement to 10/18449G
Your Ref : La Collette Cell 30


Page 2 of 3

Egniol Environmental Ltd.

Laboratory Work

The tests were made following the test method specified and the mean result obtained is shown in the table on the following page.

Reported by:



.....

Mr A Redfern
Senior Technician


Countersigned by:

.....

Mrs C Austin
Director

Enquiries concerning this report should be addressed to Customer Services.





**HIGH
PERFORMANCE
MATERIALS**

**Unit 14, Wheel Forge Way
Trafford Park
Manchester, M17 1EH
England**

Tel: +44 (0)161 873 6543
Fax: +44 (0)161 848 7378
Web: <http://www.bttg.co.uk>
Email: info@bttg.co.uk

Date: 30 July 2013
Our Ref : Supplement to 10/18449G
Your Ref : La Collette Cell 30

Page 3 of 3

Egniol Environmental Ltd.

Geocomposite : GDL 2, Naue Secudrain 131C WD 401

Test	Method	Mean	SD	CV %
In-plane water flow (l/s/m) with hard/soft contact surfaces, at:	EN ISO 12958			
M-Way at HG 1.0 and 200kPa		0.274		



Panel Deployment and Overlap Record

Geocomposite Panel Deployment and Overlap Record



Landfill Site: La Collette
 Project: Cell 30
 Material: Secudrain

Geocomposite Deployment Information							Seam Ref	Length of Seam	Overlaps Between Adjacent Panels Verified @ 10 metres Intervals															CQA S.I
Deployment Date	Panel No.	Batch No.	Roll No.	Panel Dimensions		CQA S.I			10	20	30	40	50	60	70	80	90	100	110	120	130	140	150	
				Deployed Length (m)	Deployed Width (m)																			
1.7.13	P1		13901257	51.0	5.10	P.Nicholson																		
1.7.13	P2		14491363	18.9	5.10	P.Nicholson																		
2.7.13	P3		14491363	46.1	5.10	P.Nicholson	P3-P1	46.1	Y	Y	Y	Y											P.Nicholson	
2.7.13	P4		14491357	31.0	5.10	P.Nicholson	P4-P3	31.0	Y	Y	Y												P.Nicholson	
2.7.13	P5		13901257	17.0	5.10	P.Nicholson	P5-P4	5.1	Y														P.Nicholson	
							P5-P3	17.0	Y														P.Nicholson	
2.7.13	P6		14491357	37.0	5.10	P.Nicholson	P6-P4,P5	37.0	Y	Y	Y												P.Nicholson	
2.7.13	P7		13901271	11.0	5.10	P.Nicholson	P7-P6	5.1	Y														P.Nicholson	
							P7-P5	11.0	Y														P.Nicholson	
2.7.13	P8		13901271	48.1	5.10	P.Nicholson	P8-P6,P7	48.0	Y	Y	Y	Y											P.Nicholson	
2.7.13	P9		13901271	9.6	5.10	P.Nicholson	P9-P8	9.6	Y														P.Nicholson	
2.7.13	P10		14491358	39.0	5.10	P.Nicholson	P10-P9	5.1	Y														P.Nicholson	
							P10-P8	39.0	Y	Y	Y												P.Nicholson	
2.7.13	P11		14491358	2.5	5.10	P.Nicholson																		
2.7.13	P12		14491358	2.5	5.10	P.Nicholson	P11-P12	2.5	Y														P.Nicholson	
2.7.13	P13		14491358	2.5	5.10	P.Nicholson	P12-P13	2.5	Y														P.Nicholson	
2.7.13	P14		14491358	2.5	5.10	P.Nicholson	P13-P14	2.5	Y														P.Nicholson	
2.7.13	P15		14491358	2.5	5.10	P.Nicholson	P14-P15	2.5	Y														P.Nicholson	
							P10-P11,12,13,14,15	24.0	Y	Y													P.Nicholson	
2.7.13	P16		14491358	14.0	5.10	P.Nicholson	P16-P2	5.1	Y														P.Nicholson	
							P16-P4,6,8,10	14.0	Y														P.Nicholson	
2.7.13	P17		14491364	14.0	5.10	P.Nicholson	P17-P2	5.1	Y														P.Nicholson	
							P17-P16	14.0	Y														P.Nicholson	
2.7.13	P18		14491364	14.0	5.10	P.Nicholson	P18-P2	5.1	Y														P.Nicholson	
							P18-P17	14.0	Y														P.Nicholson	
2.7.13	P19		14491364	14.0	5.10	P.Nicholson	P19-P2	5.1	Y														P.Nicholson	
							P19-P18	14.0	Y														P.Nicholson	
2.7.13	P20		14491364	14.1	5.10	P.Nicholson	P20-P2	5.1	Y														P.Nicholson	
							P20-P19	14.0	Y														P.Nicholson	
2.7.13	P21		14491364	2.5	5.10	P.Nicholson	P21-P15	2.5	Y														P.Nicholson	
							P21-P10,16	5.1	Y														P.Nicholson	

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

6. Leachate Drainage Layer (Laboratory Testing – 20/50mm Aggregate)
 - Particle Size Distribution
 - Ten Percent Fines Value
 - Calcium Carbonate Content

Particle Size Distribution

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH
Contract: La Collette Landfill - Cell 30

Date: 05 August 2013
Test Report Ref: STR 333122

Page 1 of 1


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a aggregate sample-washing and sieving method to **BS EN 933-1: 2012**.

SAMPLE DETAILS:

Certificate of sampling received Yes	Name of Source: Site Won
Laboratory Ref. No: S43798 / 204412	Method of Sampling: Disturbed Bulk Sample
Client Ref. No: ST1	Sampled By: Egniol CQA Engineer
Date and Time of Sampling: 08/07/2013	
Date of Receipt at Lab: 29/07/2013	
Date of Start of Test: 31/07/2013	
Sampling Location: Stockpile	
Material Description: 20/50mm Aggregate	
Target Specification: SHW Volume 1 Clause 505 Table 5/5 Type B - BS EN 13242 Filter Drain Material	

RESULTS: Were any unrepresentative lumps present? No



Comments

Complies with specification requirements for Type B Filter Media - Grading limits

Certificate
Prepared by:- 
Meical Owen
Assistant Laboratory Manager


Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH
Contract: La Collette Landfill - Cell 30

Date: 05 August 2013
Test Report Ref: STR 333125

Page 1 of 1


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a aggregate sample-washing and sieving method to **BS EN 933-1: 2012**.

SAMPLE DETAILS:

Certificate of sampling received Yes	Name of Source: Site Won
Laboratory Ref. No: S43798 / 204413	Method of Sampling: Disturbed Bulk Sample
Client Ref. No: ST2	Sampled By: Egniol CQA Engineer
Date and Time of Sampling: 08/07/2013	
Date of Receipt at Lab: 29/07/2013	
Date of Start of Test: 31/07/2013	
Sampling Location: Stockpile	
Material Description: 20/50mm Aggregate	
Target Specification: SHW Volume 1 Clause 505 Table 5/5 Type B - BS EN 13242 Filter Drain Material	

RESULTS: Were any unrepresentative lumps present? No



Comments

Complies with specification requirements for Type B Filter Media - Grading limits

Certificate
Prepared by:- 
Meical Owen
Assistant Laboratory Manager


Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH
Contract: La Collette Landfill - Cell 30

Date: 05 August 2013
Test Report Ref: STR 333128

Page 1 of 1


LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Particle Size Distribution (PSD) of a aggregate sample-washing and sieving method to **BS EN 933-1: 2012**.

SAMPLE DETAILS:

Certificate of sampling received Yes	Name of Source: Site Won
Laboratory Ref. No: S43798 / 204414	Method of Sampling: Disturbed Bulk Sample
Client Ref. No: ST3	Sampled By: Egniol CQA Engineer
Date and Time of Sampling: 08/07/2013	
Date of Receipt at Lab: 29/07/2013	
Date of Start of Test: 31/07/2013	
Sampling Location: Stockpile	
Material Description: 20/50mm Aggregate	
Target Specification: SHW Volume 1 Clause 505 Table 5/5 Type B - BS EN 13242 Filter Drain Material	

RESULTS: Were any unrepresentative lumps present? No



Comments

Complies with specification requirements for Type B Filter Media - Grading limits

Certificate
Prepared by:- 
Meical Owen
Assistant Laboratory Manager


Eric Goulden
Technical Manager

Ten Percent Fines Value

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333123

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Ten Per Cent Fines Value (TFV) of aggregate sample 10mm and greater in accordance with **BS 812: Part 111: 1990.**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204412
Client Ref. No:	ST1
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Ten per cent fines value (SOAKED) = 85 kN

Comments

Has the "as received material" been altered by crushing in the laboratory: YES / NO

Report to nearest 10kN for forces of 100kN or more report to nearest 5kN for forces less than 100kN.

Certificate
Prepared by:-

Meical Owen
Assistant Laboratory Manager

Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333126

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Ten Per Cent Fines Value (TFV) of aggregate sample 10mm and greater in accordance with **BS 812: Part 111: 1990.**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204413
Client Ref. No:	ST2
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Ten per cent fines value (SOAKED) = 95 kN

Comments

Has the "as received material" been altered by crushing in the laboratory: YES / NO

Report to nearest 10kN for forces of 100kN or more report to nearest 5kN for forces less than 100kN.

Certificate
Prepared by:-

Meical Owen
Assistant Laboratory Manager

Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333129

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Ten Per Cent Fines Value (TFV) of aggregate sample 10mm and greater in accordance with **BS 812: Part 111: 1990.**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204414
Client Ref. No:	ST3
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	02/08/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Ten per cent fines value (SOAKED) = 95 kN

Comments

Has the "as received material" been altered by crushing in the laboratory: YES / NO

Report to nearest 10kN for forces of 100kN or more report to nearest 5kN for forces less than 100kN.

Certificate
Prepared by:-

Meical Owen
Assistant Laboratory Manager

Eric Goulden
Technical Manager

Calcium Carbonate Content

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333124

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Calcium Carbonate CaCO₃ content of soil samples in accordance with **BS 7755 : 1995**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204412
Client Ref. No:	ST1
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	31/07/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Calcium Carbonate Content (%) = 9.81

Comments

None

Certificate

Prepared by:-

Meical Owen
Assistant Laboratory Manager

Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333127

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Calcium Carbonate CaCO₃ content of soil samples in accordance with **BS 7755 : 1995**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204413
Client Ref. No:	ST2
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	31/07/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Calcium Carbonate Content (%) = 9.13

Comments

None

Certificate
Prepared by:-

Meical Owen
Assistant Laboratory Manager

Eric Goulden
Technical Manager

Egniol Environmental Ltd.
Trefelin
Talybont
Bangor
Gwynedd
LL57 4LH

Date: 05 August 2013
Test Report Ref: STR 333130

Page 1 of 1

Contract: La Collette Landfill - Cell 30

LABORATORY TEST REPORT

TEST REQUIREMENTS: To determine the Calcium Carbonate CaCO₃ content of soil samples in accordance with **BS 7755 : 1995**

SAMPLE DETAILS:

Certificate of sampling received:	Yes
Laboratory Ref. No:	S43798 / 204414
Client Ref. No:	ST3
Date and Time of Sampling:	08/07/2013
Date of Receipt at Lab:	29/07/2013
Date of Start of Test:	31/07/2013
Sampling Location:	Stockpile
Name of Source:	Site Won
Method of Sampling:	Disturbed Bulk Sample
Sampled By:	Egniol CQA Engineer
Material Description:	20/50mm Aggregate
Target Specification:	N/A

RESULTS:

Calcium Carbonate Content (%) = 7.47

Comments

None

Certificate
Prepared by:-

Assistant Laboratory Manager

Technical Manager

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

7. CQA Inspectors Daily Reports

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Monday 3 rd June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	AA Langlois Haulage Ltd (A.A.L) Trimmed and removed all the vegetation from the cell area, all material trimmed from the cell area was removed by the contractor. Started placing fill material along the north, east and western banks in 300mm layers and compacting with the vibrating roller.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Tuesday 4 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued placing fill material along the north, east and western banks in 300mm layers and compacting with the vibrating roller.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Wednesday 5 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued placing fill material along the north, east and western banks in 300mm layers and compacting with the vibrating roller	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Thursday 6 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued placing fill material along the north, east and western banks in 300mm layers and compacting with the vibrating roller	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site

Project: Cell 30 Construction

Date	Friday 6 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued placing fill material along the north, east and western banks in 300mm layers and compacting with the vibrating roller	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	Progress Meeting	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Monday 10 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.L Continued filling and compacting in 300mm layers on the northern and eastern batters Started to trim the northern and western batters, the surveyor working with the excavator to trim some rat runs to formation. 5 No roll of Geogrid delivered to site and stored in the AAL compound	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette landfill Site
 Project: Cell 30 Construction Works

Date	Tuesday 11 th June 2013	
Weather	Previous Night	Overcast
	a.m	Overcast/Windy
	p.m	Overcast/Windy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued trimming the batters to formation with the surveyor checking the level and the cut material placed on the floor in 300mm layers and then rolled to achieve the final formation level.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Wednesday 12 th June 2013	
Weather	Previous Night	Overcast
	a.m	Overcast/Windy
	p.m	Overcast/Windy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller	
Contract Works Undertaken	A.A.I Continued trimming the batters to formation with the surveyor checking the level and the cut material placed on the floor in 300mm layers and then rolled to achieve the final formation level.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Thursday 13 th June 2013	
Weather	Previous Night	Overcast
	a.m	Overcast/Windy
	p.m	Overcast/Windy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller Mini Digger 2 No Labourer	
Contract Works Undertaken	A.A.L – Continued trimming the batters to formation with the surveyor checking the level and the cut material placed on the floor in 300mm layers and then rolled to achieve the final formation level.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Friday 14 th June 2013	
Weather	Previous Night	Overcast
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller Mini Digger 2 No Labourer	
Contract Works Undertaken	<p>A.A.L – Continued trimming to formation with the surveyor checking the level and once approved the cell floor was rolled ready for Geogrid and sand layer.</p> <p>Continued excavating the anchor trench around the perimeter of the cell starting at the northern end.</p>	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	Progress Meeting	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Monday 17 th June 2013	
Weather	Previous Night	Overcast
	a.m	Overcast/Heavy Showers
	p.m	Overcast/Heavy Showers
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller Mini Digger 2 No Labourer	
Contract Works Undertaken	A.A.I Continued trimming to formation with the surveyor checking the level and once approved the cell floor was rolled ready for Geogrid and sand layer. Started excavating the anchor trench around the perimeter of the cell starting at the northern end. Hand digging trial holes along the eastern tie in to determine the depth and location of the existing liner.	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer Checking Overlaps	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Tuesday 18 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	13:30	
COA Departure Time:	13:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller Mini Digger 2 No Labourer	
Contract Works Undertaken	A.A.L Continued trimming to formation with the surveyor checking the level and once approved the cell floor was rolled ready for Geogrid and sand layer. Started placing Geogrid at the northern end of the cell, all overlaps meeting the required 300mm and then cable tied to adjacent panels to secure the grid in place. Continued excavating the anchor trench around the perimeter of the cell.	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer Checking Overlaps	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Wednesday 19 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	13:30	
COA Departure Time:	13:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	A.A.L Continued trimming to formation with the surveyor checking the level and once approved the cell floor was rolled ready for Geogrid and sand layer. Continued placing and trimming the sand protection layer at the northern end of the cell Hand digging trial holes along the eastern tie in to determine the depth and location of the existing liner for the tie in detail.	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Thursday 20 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	13:30	
COA Departure Time:	13:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo 340 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	A.A.I Continued trimming to formation with the surveyor checking the level and once approved the cell floor was rolled ready for Geogrid and sand layer. Continued placing and trimming the sand protection layer at the northern end of the cell	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	None	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works 2013

Date	Friday 21 st June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	13:30	
COA Departure Time:	13:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	<p>A.A.L – Continued placing Geogrid to specification and spreading and trimming the sand protection layer to the required 150mm, depth checks carried out during trimming and then smooth rolled to give the finished layer on the cell floor, the batters were smoothed of with the back of the bucket during trimming.</p> <p>Cutting the southern bank to formation with the surveyor working alongside the excavator to achieve formation, also reducing the access ramp into the cell. Asbestos discovered during the formation cut, site informed and worked stopped at 13:30.</p>	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	Asbestos discovered during the formation cut in the old material.	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Monday 24 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	19:30	
COA Departure Time:	19:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	<p>A.A.L – Continued spreading and trimming the sand protection layer to the required 150mm, depth checks carried out during trimming and then smooth rolled to give the finished layer on the floor, the batters were smoothed off with the back of the bucket during trimming.</p> <p>Cutting the Southern bank to formation with the surveyor working alongside the excavator to achieve formation, also reducing the access ramp into the cell.</p>	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Tuesday 25 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	19:30	
COA Departure Time:	19:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	A.A.I Trimming the formation in the cell, with the cell floor being rolled and checked by the surveyor before placement of the Geogrid with the 300mm required overlap and then cable tied together. The sand protection layer was then placed and trimmed with the labourer depth checking during trimming, the cell floor being rolled and then surveyed. Reducing the old access ramp into the cell to start bringing the southern end of the cell to formation.	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Peter Wilkinson, Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
 Project: Cell 30 Construction Works

Date	Wednesday 26 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	19:30	
COA Departure Time:	19:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	A.A.I Trimming the formation in the cell, with the cell floor being rolled and checked by the surveyor before placement of the Geogrid with the 300mm required overlap and then cable tied together. The sand protection layer was then placed and trimmed with the labourer depth checking during trimming, the cell floor being rolled and then surveyed.	
Testing Undertaken	Visual Inspections Photographic Records Depth Checks on Sand Protection Layer	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (States of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Thursday 27 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Cloudy
	p.m	Sunny/Cloudy
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	19:30	
COA Departure Time:	19:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator 1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Mini Digger 1 No Smooth drum Roller 1 No Labourer	
Contract Works Undertaken	<p>A.A.L Trimming the formation in the cell, with the cell floor being rolled and checked by the surveyor before placement of the Geogrid with the 300mm required overlap and then cable tied together. The sand protection layer was then placed and trimmed with the labourer depth checking during trimming, the cell floor being rolled and then surveyed.</p> <p>Dragon Lining Commenced placement of GCL this in direct contact with the approved sand protection layer, all overlaps meet the required 300mm and all seems receiving the required 500g per 1m of accessory bentonite. Placed P1 – P24 and picked up by the surveyor.</p> <p>Commenced deployment of 2mm LLDPE Textured Geomembrane in the cell, this in direct contact with the GCL placed earlier. All panels overlapped by the minimum of 100mm and fusion welded together and air tested in accordance with the spec. Placed P1 – P18</p>	
Testing Undertaken	Visual Inspections Photographic Records Checking Overlaps 2 x GCL Conformance Samples 2 x Fusion Destructive Samples All other testing was carried out in accordance with the approved CQA plan (Field Tabs, air tests etc)	

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Meetings/ Correspondence	None
Health and Safety	No Issues
Visitors to Site	Dave Leonard (States of Jersey)
Comments	None

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Friday 28 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Clear
	p.m	Sunny/Clear
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	19:30	
COA Departure Time:	19:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator 1 No Volvo 140 Excavator 1 No Mini Digger 1 No Labourer	
Contract Works Undertaken	<p>A.A.L Trimming the final section of formation in the south west corner of the cell with the cell floor being rolled and checked by the surveyor before placement of the final section of Geogrid with the 300mm required overlap and then cable tied together.</p> <p>Dragon Lining Continued placement of GCL in direct contact with the approved sand protection layer. All overlaps meet the required 300mm and all seems receiving the required 500g per 1m of accessory bentonite. Placed P25 – P37 and picked up by the surveyor.</p> <p>Continued deployment of 2mm LLDPE Textured Geomembrane in the cell, this in direct contact with the GCL placed earlier. All panels overlapped by the minimum of 100mm and fusion welded together and air tested in accordance with the spec. Placed P19 – P24.</p>	
Testing Undertaken	Visual Inspections Photographic Records Checking Overlaps 3 x GCL Conformance Tests 2 x Fusion DS All other testing was carried out in accordance with the approved CQA plan (Field Tabs, air tests etc)	
Meetings/ Correspondence	Progress Meeting (given the go ahead to work the weekend)	

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site

Project: Cell 30 Construction Works

Health and Safety	No Issues
Visitors to Site	Dave Leonard (States of Jersey)
Comments	None

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Saturday 29 th June 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Clear
	p.m	Sunny/Clear
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator 1 No Volvo 140 Excavator 1 No Mini Digger 1 No Labourer	
Contract Works Undertaken	<p>A.A.L Placing and trimming final section of the sand protection layer in the south west corner of the cell, The labourer dipping to check the depth during placement.</p> <p>Dragon Lining Continued placement of GCL in direct contact with the approved sand protection layer. All overlaps meet the required 300mm and all seems receiving the required 500g per 1m of accessory bentonite. Placed P38 – P53 and picked up by the surveyor.</p> <p>Continued deployment of 2mm LLDPE Textured Geomembrane in the cell, this in direct contact with the GCL placed earlier. All panels overlapped by the minimum of 100mm and fusion welded together and air tested in accordance with the spec. Placed P25 – P35</p>	
Testing Undertaken	Visual Inspections Photographic Records Checking Overlaps 2 x Conformance samples 1 x Fusion DS All other testing was carried out in accordance with the approved CQA plan (Field Tabs, air tests etc)	
Meetings/ Correspondence	None	
Health and Safety	No Issues	

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site

Project: Cell 30 Construction Works

Visitors to Site	None
Comments	None

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Sunday 30 th June 2013
Weather	Previous Night: Clear a.m: Sunny/Clear p.m: Sunny/Clear
Site Hours: Contractors Arrival Time: COA Arrival Time: Contractors Departure Time: COA Departure Time:	07:00 – 16:30 07:00 07:00 16:30 16:30
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator 1 No Mini Digger
Contract Works Undertaken	<p>A.A.I Working with dragon to deploy lining materials</p> <p>Dragon Lining Completed placement of GCL this in direct contact with the approved sand protection layer, all overlaps meet the required 300mm and all seems receiving the required 500g per 1m of accessory bentonite. Placed P54 – P63 and picked up by the surveyor.</p> <p>Completed deployment of 2mm LLDPE Textured Geomembrane in the cell, this in direct contact with the GCL placed earlier. All panels overlapped by the minimum of 100mm and fusion welded together and air tested in accordance with the spec. Placed P36 – P44</p>
Testing Undertaken	Visual Inspections Photographic Records Checking Overlaps 2 x GCL Conformance Samples 1 x Fusion DS 1 x Extrusion DS All other testing was carried out in accordance with the approved CQA plan (Field Tabs, air tests etc)
Meetings/ Correspondence	None
Health and Safety	No Issues

For Egniol Environmental Ltd: Paul Nicholson



CQA Inspector's Daily Report

Site Name: La Collette Landfill Site

Project: Cell 30 Construction Works

Visitors to Site	None
Comments	None

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette

Project: Cell30

Date	Monday 1 st July 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Clear
	p.m	Sunny/Clear
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator	
Contract Works Undertaken	<p>A.A.I working with dragon to deploy textiles</p> <p>Dragon Lining Completed the deployment of the protector textile on the cell floor, all overlaps meet the minimum 300mm required and then heat bonded together. P1 – P27 placed on the floor in direct contact with the geomembrane. Placed 2 GDL panels along the toe of the eastern batter, this allowing the eastern batter to be textiled, P28 – P43 placed on the eastern batter in direct contact with the geomembrane.</p>	
Testing Undertaken	<p>Visual Inspections Photographic Records Checking Overlaps 2 No Geotextile Conformances</p>	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (State of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Tuesday 2 nd July 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Clear
	p.m	Sunny/Clear
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator	
Contract Works Undertaken	<p>A.A.I working with dragon to deploy textiles</p> <p>Dragon Lining – Completed placement of the GDL on the cell floor, all overlaps meet the minimum required and then heat bonded together. All joints temporarily weighted with sandbags.</p> <p>Completed the deployment of the protector textile on the batters, all overlaps meet the minimum 300mm required and then heat bonded together and overlapped onto the GDL on the cell floor by 300mm.</p>	
Testing Undertaken	<p>Visual Inspections</p> <p>Photographic Records</p>	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (State of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Wednesday 3 rd July 2013	
Weather	Previous Night	Clear
	a.m	Sunny/Clear
	p.m	Sunny/Clear
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 2 No Labourer	
Contract Works Undertaken	<p>A.A.I Preparing the tie in along the eastern tie, hand digging to expose the crest of the existing liner to achieve the</p> <p>Dragon Lining – commenced the installation of the cap strips along the eastern tie in, with GCL placed over the backfilled anchor trench between the two cells then the Geomembrane caps strip placed over this, extruded to cell 30 and then lap and laid over the existing liner with a 500mm overlap. The protector textiles were then heat bonded together.</p>	
Testing Undertaken	Visual Inspections Photographic Records 1 x DS test	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (State of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Thursday 4 th July 2013	
Weather	Previous Night	Overcast
	a.m	Overcast
	p.m	Overcast
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No Smooth Drum Roller 1 No Labourer	
Contract Works Undertaken	<p>A.A.I Cutting the outer edges of the north and southern banks to give the site full access to the haul roads, once the cut was complete the roller was run along the top to seal the anchor trench properly.</p> <p>Dragon Lining C Completed the installation of the cap strips along the eastern tie in, with GCL placed over the backfilled anchor trench between the two cells then the Geomembrane caps strip placed over this, extruded to cell 30 and then lap and laid over the existing liner with a 500mm overlap. The protector textiles were then heat bonded together.</p>	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (State of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Friday 5 th July 2013	
Weather	Previous Night	Clear
	a.m	Sunny and Fine
	p.m	Sunny and Fine
Site Hours:	07:00 – 16:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	16:30	
COA Departure Time:	16:30	
Contractors Plant / Resources Utilised	1 No Volvo 140 Excavator 1 No 9ton Dumper 1 No Labourer	
Contract Works Undertaken	A.A.I Placing a 150mm layer of sand over the top of the protector textile along the eastern flank.	
Testing Undertaken	Visual Inspections Photographic Records	
Meetings/ Correspondence	Progress Meeting (Dave Leonard stated that he wanted the 150mm layer of sand along the eastern flank and then a bund to be constructed on this using the material trimmed the outer bank	
Health and Safety	No Issues	
Visitors to Site	Dave Leonard (State of Jersey)	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

CQA Inspector's Daily Report

Site Name: La Collette Landfill Site
Project: Cell 30 Construction Works

Date	Saturday 6 th July 2013	
Weather	Previous Night	Clear
	a.m	Sunny and Fine
	p.m	Sunny and Fine
Site Hours:	07:00 – 12:30	
Contractors Arrival Time:	07:00	
COA Arrival Time:	07:00	
Contractors Departure Time:	12:30	
COA Departure Time:	12:30	
Contractors Plant / Resources Utilised	1 No Volvo 340 Excavator 1 No Volvo 140 Excavator 1 No Volvo A30 Dumper 1 No Labourer	
Contract Works Undertaken	A.A.L Completed trimming the banks around the outer edge of the cell, the material from the cut was taken to the eastern tie in to construct the bund on the eastern tie in.	
Testing Undertaken	Visual Inspection of stone placement Photographic Records	
Meetings/ Correspondence	None	
Health and Safety	No Issues	
Visitors to Site	None	
Comments	None	

For Egniol Environmental Ltd: Paul Nicholson

Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

8. Photographic Log

PHOTOGRAPHIC LOG

Plate No.	Description
1	Cell 30 Formation Works.
2	Placing Geogrid Above the Formation Layer.
3	Placing Sand Protection Layer Above Geogrid.
4	Sand Protection Layer.
5	Placing GCL Above Sand Protection Layer.
6	Placed LLDPE Geomembrane.
7	Geotextile and LLDPE Geomembrane Secured in Anchor Trench.
8	Placed Geotextile Within Cell.
9	Placing Drainage Stone Above Geocomposite in Base of Cell.
10	View of Completed Cell.

Plate 1



Plate 2



Plate 3



Plate 4



Plate 5



Plate 6



Plate 7



Plate 8




Plate 9



Plate 10




Capita Symonds Ltd.

La Collette Phase 3B Reclamation Site

Cell 30 Construction Works

9. As Built Survey Drawing



63850N 41725E	41750E	41775E	41800E	41825E	63850N 41850E
63825N					63825N
63800N					63800N
63775N					63775N
63750N					63750N
41725E 63725N	41750E	41775E	41800E	41825E	41850E 63725N

NOTES

Rev	Description	Date	Initial



ML | GEOMATICS LTD

ML Geomatics Ltd
44 Pound Street,
Bittern,
Southampton,
SO18 6BP
Tel: (07714) 748072
e: ml@michael.lawrence@mlgeomatics.co.uk

Client
States of Jersey


Site
La Collette

Drawing
**La Collette Cell 30
As Built Top of Geogrid**

Drawn By MWL	Date 26/07/2013	Checked By
Scale 1:500	Revision	Rev Checked By
Code Plot Date 26/07/2013	Code File Name SOJ_AALCELL30ASGEOGRID	

03800N

03800N



63825N

63825N

63800N

63800N

63775N


63775N

63750N

63750N

63725N

63725N



NOTES

LEGEND

P22 LLDPE Panel Numbers

Rev	Description	Date	Initial




ML Geomatics Ltd
 44 Pound Street,
 Bitterne,
 Southampton,
 SO18 6BP
 Tel.(07714) 748072
 e.mail:michael.lawrence@mlgeomatics.co.uk

Client
States of Jersey

Site
La Collette


Drawing
**La Collette Cell 30
 As Built LLDPE Panel Layout**

Drawn By MWL	Date 26/07/2013	Checked By
Scale 1:500	Revision	Rev Checked By
Cad Plot Date 26/07/2013	Cad File Name SOJ_AALCELL30ASLLDPE	



NOTES

63850N 41725E	41750E	41775E	41800E	63850N 41825E
63825N				63825N
63800N				63800N
63775N				63775N
63750N				63750N
41725E 63725N	41750E	41775E	41800E	41825E 63725N



Rev	Description	Date	Initial



ML | GEOMATICS LTD


ML Geomatics Ltd
44 Pound Street,
Bitterne,
Southampton,
SO18 6BP
Tel: (07714) 748072
e: ml@richard.lawrence@mlgeomatics.co.uk

Client
States of Jersey

Site
La Collette


Drawing
**La Collette Cell 30
As Built GDL Panel Layout**

Drawn By MWL	Date 26/07/2013	Checked By
Scale 1:500	Revision	Rev Checked By
Code Plot Date 26/07/2013	Code File Name SOJ_AALCELL30ASGDL	



NOTES

LEGEND



Rev	Description	Date	Initial

**ML | GEOMATICS LTD**

ML Geomatics Ltd
44 Pound Street,
Bittern,
Southampton,
SO18 6BP

Tel:(07714) 748072
e:michael.lawrence@mlgeomatics.co.uk

Client
States of Jersey

Site
La Collette

Drawing
La Collette Cell 30
As Built Top of Leachate Blanket

Drawn By	Date	Checked By
MWL	26/07/2013	

Scale	Revision	Rev Checked By
1:500		

Cad Plot Date: 26/07/2013
Cad File Name: SOL_MALCELL30ASTO1B

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

North Wales Office:

Tre Felin

Bangor

Gwynedd

LL57 4LH

T: 01248 355 996

F: 01248 371 996

Cheshire Office:

Mere View Farm Offices

Park Lane, Pickmere

Near Knutsford, Cheshire

WA16 0LG

T: 01565 732 930

F: 01565 732 931

www.egniol.com