

Jersey Future Hospital Project

Outline Business Case

Appendix 15 – Summary Enabling Projects



Document Control

Version	Date Issued	Summary of Changes	Author
V1	25.9.17	Compilation of documents	T Nicholls
V2	11.10.2017	Appendix renamed	T Nicholls
V3	24.10.2017	Template updated	T Nicholls



QUALITY ASSURANCE

Sign off: Chris Paxford

Position: Director

gleeds

JERSEY FUTURE HOSPITAL PROJECT

Planning Statement – Appendix 5 – Summary Enabling Projects

DATE 23rd June 2017

Gleeds Management Services Ltd 1400 Bristol Parkway North, Newbrick Road, Bristol BS34 8YU Key: JGH – Jersey General Hospital
 H&SSD – Health and Social Services Department
 G&A – General and Acute
 GHW – Gwyneth Huelin Wing

Ref	Name	Description of project	Anticipated Location	Project sequence	Separate planning application?	Anticipated construction programme
ES-01	Creation and Relocation of Catering Production Unit	Relocation of JGH hospital catering services off site to non H&SSD location. Enables re-purposing of hospital catering area.	Rue des Pres existing light industrial unit	Enables project ES03 to start.	Yes	Oct 2017 – April 2018
ES-02	Relocation of Engineering and G&A Admin Functions	G&A administration offices would be relocated from Peter Crill House to converted space within the existing engineering block. Engineering admin to be relocated to St Elmo Building	Engineering Block & St Elmo Building	Enables demolition of Peter Crill House	No	Oct 2017 – Jun 2018
ES-03	Transfer of Clinics from Gwyneth Huelin Wing	Relocation of outpatients clinic from Gwyneth Huelin Wing to the vacated catering production unit	Ground floor of JGH 1980's building	Follows completion of ES-01	No	Apr –Dec 2018
ES-04	Construction of Temporary Clinic Block	A new temporary clinic block would be erected on the forecourt of the Granite Block allowing relocation of ENT, Ophthalmology and Renal Dialysis clinics from Gwyneth Huelin Wing. The new clinic block would also include office space for some relocated administration from Peter Crill House.	Granite Building forecourt	Enables demolition of required parts of the existing hospital.	Yes	Feb 2018 – Oct 2018
ES-05	Medical Records Relocation	Relocation of medical records services currently in the basement of Peter Crill House and the Link to the Granite Block	Westmount Unit at Overdale in a vacant area of existing basement	Enables demolition of required parts of the existing hospital	No	Oct 2017 – Jun 2018
ES-06	Corporate and Training Functions relocation	Relocation of all training, education and office administration staff from the GHW building to off-site location (location to be confirmed).	Location to be confirmed (but would be within 5min walk of JGH)	Enables demolition of required parts of the existing hospital	No	Dec 2017 – Apr 2018
ES-07	Westaway Court Clinics	Redevelopment of Westaway Court to include demolition of existing building to allow construction of a new-build outpatients department. This would require relocation of current staff residences from	Westaway Court, Saville Street	Follows completion of ES-10 and enables demolition of required parts of	Yes	Nov 2017 – Apr 2019

Ref	Name	Description of project	Anticipated Location	Project sequence	Separate planning application?	Anticipated construction programme
		Westaway Court (ES-10). Following completion of new build at Westaway Court, outpatient departments and office admin from the Gwyneth Huelin and Peter Crill buildings would be relocated here.		the existing hospital		
ES-08	Reorganisation & refurbishment of existing wards and theatres	Relocation of hospital services (day surgery, maternity and pathology) from within the existing JGH to accommodate departments and wards being relocated from Gwyneth Huelin building.	Jersey General Hospital (Granite Block, 1960s & 1980s) buildings	Enables demolition of required parts of the existing hospital	Yes	Nov 2017 – Dec 2018
ES-09	Critical Plant & Support systems relocation	Relocation of hospital critical plant and equipment from Gwyneth Huelin and Peter Crill buildings that support adjacent buildings.	Jersey General Hospital (Granite Block, 1960s & 1980s) buildings	Enables demolition of required parts of the existing hospital	No	Oct 2017 – Dec 2018
ES-10	Staff accommodation relocation	Relocation of staff accommodation from Westaway Court to vacate site for demolition and new build.	To be confirmed - distance from JGH suitable for key workers	Enables project ES07 to start.	No	Nov 2017

	 Complete all Relocation Projects and decant existing functions 	1	2017 2018
		+	2010
_	Demolish Gwyneth Huelin Wing, Peter Crill House and properties on Kensington Place	÷	2019
			2020
	 Construct and Commission New Hospital 		2021
			2022
		↓	2023
	 Decant facilities into new hospital. Refurbish Granite Block and forecourt 		2024
			2025

_RELOCATION PROJECTS – INDICATIVE TIMELINE