RONEZ Jersey Top works

Water management and RMX recycler installation

Existing condition	Water management needs improving for the readymix plant following high chloride results in the quarry pit (sea water ingress). Farm water planned to be a higher proportion of the supply (dilution & energy savings) The recycler is to be installed to take mixer truck wash out ustilising the water and aggregates within the concrete production (circular system & reduced discharge of excess water).
Proposed improvement	Concrete base to be completed for the water storage tanks as planned & the levels / draw automated to ensure as much recycled water is used as possible. Recycled aggregates are then to be reintroduced to the plant to reduce wastage - operational benefit to cost of production.
Estimated cost	
Target completion	Sept. 2021
Responsible person	

Pre-improvement photos



Progress photos



STATUS Summary

- [Install concrete base / RJ / Mar 2021] complete
- [Water storage plan at farm / KDH/ Jun 2021]
- [Install tanks and recycler / RJ / Aug 2021]

